

**Cartersville-Bartow MPO June 2020 Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	June 2020 Status	Next Milestone	Outstanding Issues
Bartow	0002626	SR 3/US 41 AND SR 61/US 411 INTERCHANGE RECONSTRUCTION	Bartow County	Burney, Cynthia Clements	Program Delivery	Reconstruction with Added Capacity	3/15/2011	6/20/2014	Construction is 86% complete.	Project completion	None at this time.
	0004915	SR 140 FM SR 53/FLOYD TO 0.3 MI W OF OOTHKALOOGA CRK/BARTOW	GDOT	Burney, Cynthia Clements	Program Delivery	Major Widening	4/22/2011	8/19/2016	Construction is 73% complete.	Project completion	None at this time.
	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	8/15/2021	5/15/2023	Working towards Preliminary Field Plan Review (PFPR).	PFPR	None at this time.
	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening			Concept report submitted for approval 5/22/20. Concept Report will break this project into seven separate projects.	Concept Approval	None at this time.
	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			This project has been canceled. A no build concept report has been approved.	Project Closeout.	None at this time.
	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 MI S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	Substantial Work Complete - 4/24/20 Open to Traffic - 4/27/20 Punchlist to Contractor - 5/15/20.	Project Closeout.	None at this time.
	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Sims, Gretel Sheree	Program Delivery	Safety Improvements	9/16/2016	5/18/2018	Construction is 39% complete.	Project completion.	None at this time.

**Cartersville-Bartow MPO June 2020 Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	June 2020 Status	Next Milestone	Outstanding Issues
	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	White, Davida	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Project schedule is being modified. The following dates are being proposed but have not yet been approved: Environmental Approval in April 2021, ROW Auth May 2021 and Let June 2023. Early ROW acquisition coordination in process for Anheiseur-Busch property/ Advertised for ROW acquisition turnkey contract advertisement in May 2020.	Request PFPR in March 2021.	Notice to Proceed (NTP) for Supplemental Agreement (SA 9) for the remaining preliminary design tasks is outstanding. Expect NTP in late June.
	0013296	CR 630/CASSVILLE-WHITE ROAD @ I-75 SB & NB RAMPS	GDOT	Sims, Gretel Sheree	Program Delivery	Safety Improvements	11/22/2019	2/15/2021	On schedule for Final Field Plan Review (FFPR) Request in July 2020.	Request FFPR	None at this time.
	0013532	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH I	GDOT	White, Davida	Program Delivery	Construction of New Roads			Preparing for closeout.	Project Closeout.	None at this time.
	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	12/15/2020	12/15/2021	Field Work began in April 2020. The consultant is working to provide Environmental Survey Boundary (ESB).	Project Manager (PM) Submit Concept Report.	None at this time.
	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Duncan, Whitney	Program Delivery	Safety Improvements		9/18/2020	Topographical survey currently underway. Plans being revised per the survey.	Supplemental Final Field Plan Review (FFPR).	Risk - Late NTP (Notice to Proceed) on survey task order.
	0015158	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH II	GDOT	White, Davida	Program Delivery	Construction of New Bridges			Preparing for closeout.	Project Closeout.	None at this time.
	0015159	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH III	GDOT	White, Davida	Program Delivery	Construction of New Roads			Preparing for closeout.	Project Closeout.	None at this time.

**Cartersville-Bartow MPO June 2020 Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	June 2020 Status	Next Milestone	Outstanding Issues
	0015160	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH IV	GDOT	White, Davida	Program Delivery	Construction of New Roads			Preparing for closeout.	Project Closeout.	None at this time.
	0015161	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH V	GDOT	White, Davida	Program Delivery	Construction of New Roads			Preparing for closeout.	Project Closeout.	None at this time.
	0015410	CHITWOOD COVE RD FM WILDERNESS CAMP TO UPPER STAMP CRK CAMP	Bartow County	White, Davida	Program Delivery	Restoration, Rehabilitation, & Resurfacing		12/18/2020	On schedule for FFPR Request in July 2020. ROW and Utility certification in process.	FFPR in August.	Funding needs to be added to the Bartow Transportation Improvement Plan (TIP). Environmental document will not be reviewed until funds show up in the TIP.
	0015411	MCCASKEY CREEK RD FM SR 20 SPUR TO MCCASKEY CREEK CAMPGROUND	Bartow County	White, Davida	Program Delivery	Restoration, Rehabilitation, & Resurfacing		12/18/2020	On schedule for FFPR Request in July 2020. ROW and Utility certification in process.	FFPR in August.	Funding needs to be added to the Bartow Transportation Improvement Plan (TIP). Environmental document will not be reviewed until funds show up in the TIP.
	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	100% complete.  This project is going through the final stages of closing out.	Final Acceptance/Project Closeout.	None at this time.
	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	100% complete.	Final Acceptance/Project Closeout.	Issues were found with Bent 2 Cap during the Final Inspection. Corrective Plan from the contractor is being reviewed.
	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Preliminary Plan Development.	PM Request PFPR in June is at risk.	Late Design NTP.
	0015535	SR 3/US 41 SB @ SR 293/CSX #340429D IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Preliminary Plan Development.	PM Request PFPR in June is at risk.	Late Design NTP.

**Cartersville-Bartow MPO June 2020 Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	June 2020 Status	Next Milestone	Outstanding Issues
	0016115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Reid, Robert	Program Delivery	Minor Widening	7/15/2022	10/15/2023	Final Decision for project scope being worked out between Traffic Management Center (TMC), District 6 and Locals to move project forward. Preferred Alternate will move forward. Meeting has been delayed due to COVID 19.	PM Submit Concept Report.	Decision on Preferred Alternate.
	0016506	I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			Consultant is scoping for Concept to ROW. Concept Phase to begin January 2021.	Adding project schedule	None at this time.
	0016596	CS 963/SUGAR VALLEY ROAD @ NANCY CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			Consultant has not yet been selected.	Adding project schedule	None at this time.
	0016627	CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC	Bartow County	Lawing, Mark	Program Delivery	Other Enhancements			This project currently is in the Scoping Phase. Environmental studies in progress. GDOT sent Archaeology to SHPO & Tribes on 5/720. Sent ecology to OES 5/18/20. Concept Report & Phase 2 Environmental Site Assessment required.	Concept Team Meeting.	None at this time.

**Cartersville-Bartow MPO June 2020 Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	June 2020 Status	Next Milestone	Outstanding Issues
	0016628	GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20	Cartersville	Lawing, Mark	Program Delivery	Other Enhancements			This project currently is in the Scoping Phase. Environmental studies in progress. Sent ecology to GDOT on 5/19/20. Sent revised History Resources Survey Report (HRSR) to GDOT on 5/13/20. Sent revised Archaeology to Office of Environmental Services (OES) on 5/22/20. Sent revised Phase 1 Environmental Site Assessment to Office of Material and Testing (OMAT) on 5/26/20. Concept Report required. Public Involvement, air & noise complete.	Concept Team Meeting.	None at this time.
	0017089	RUMBLE STRIPS IN DISTRICT 6 - AREA 1 @ 7 ROUTES	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements		10/16/2020	The Let date has shifted to October 2020 Let.	Letting.	None at this time.
	0017136	OLD GRASSDALE RD FM E OF BUSH DR TO CASS-WHITE RD - SCOPING	GDOT	Sims, Gretel Sheree	Program Delivery	Other Enhancements			Scoping schedule only project; PTIP scheduled to occur on 07/01/20; Initial schedule will be added to the project once PTIP is completed.	Initial schedule on project.	None at this time.
	0017220	SR 61 @ PINE LOG CREEK & @ SUGAR HILL CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			The project will be advertised for consultant services in FY21.	PTIP meeting June 2020.	None at this time.
	621410-	OLD ALABAMA ROAD RELOC FROM SR 113 TO PAGA MINE ROAD	Bartow County	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	4/22/2011	6/19/2020	Project ready to Let in June 2020.	Letting.	None at this time.

**Cartersville-Bartow MPO June 2020 Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	June 2020 Status	Next Milestone	Outstanding Issues
	M005837	I-75 FROM CR 633/GLADE ROAD TO SR 61	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		5/18/2018	Construction is 94% complete.	Project completion.	None at this time.
	M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		11/22/2019	Given Notice to Proceed on 03/10/2020.	Project Completion.	None at this time.
	M005903	SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/17/2020	Construction is 96% complete.	Project completion .	None at this time.
	M005956	I-75 FROM COBB COUNTY LINE TO GLADE ROAD	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/17/2020	Given Notice to Proceed on 04/30/2020.	Project completion.	None at this time.
	M006008	SR 3/US 41 FROM SR 140/BARTOW TO SR 53/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		9/18/2020	Ready to be advertised for letting.	Award to contractor.	None at this time.
	M006062	I-75 FROM SR 61/BARTOW TO CR 373/DEW POND ROAD/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing			Anticipate a January 2023 let.	Prepare plans for FY23 letting.	None at this time.