

**Cartersville-Bartow MPO
December 2020 - Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	December 2020 Status	Next Milestone	Outstanding Issues
Bartow Floyd	0004915	SR 140 FM SR 53/FLOYD TO 0.3 MI W OF OOTHKALOOGA CRK/BARTOW	GDOT	Burney, Cynthia Clements	Program Delivery	Major Widening	4/22/2011	8/19/2016	Construction is 78% complete.	Final acceptance	None at this time.
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	8/15/2021	5/15/2023	Updated traffic methodology/forecast and Traffic Engineering (TE) study are required; Waiting on Preliminary Field Plan Review (PFPR) package from design.	Project Manager Request Preliminary Field Plan Review	Draft Environmental Assessment (EA) coordination and approval
Bartow Cherokee	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Solomon-Roberson, Ruth	Program Delivery	Major Widening			Developing preliminary plans task order	Project Manager Request Preliminary Field Plan Review	Developing project schedule
Bartow	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 MI S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	Construction is complete.	Final acceptance	None at this time.
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Sims, Gretel Sheree	Program Delivery	Safety Improvements	9/16/2016	5/18/2018	Construction is 99% complete	Final acceptance	None at this time.
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	White, Davida	Program Delivery	Construction of New Roads	11/15/2020	8/15/2022	Project behind baseline schedule. Project Manager will coordinate with the team to revise the schedule via a Project Change Request Form. Anticipate Right-of-Way acquisition in early Fall 2021 and Letting in early Fall 2023.	Preliminary Field Plan Review in Summer of 2021	Temporary Access Worksheets and Water Quality designs to support the Ecology document
Bartow	0013296	CR 630/CASSVILLE-WHITE ROAD @ I-75 SB & NB RAMPS	GDOT	Sims, Gretel Sheree	Program Delivery	Safety Improvements	11/22/2019	4/16/2021	Final Field Plan Review (FFPR) occurred on 12/17/2020	Final Plans Submission	Detour Meeting Coordination Completion and Implementation; Municipal Separate Storm Sewer System (MS4) Report approval
Bartow Gordon	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	5/15/2022	11/15/2023	The Concept Report was submitted to GDOT Office of Design Policy and Support on 12/1/20.	Project Manager Request Preliminary Field Plan Review	None at this time.
Bartow Catoosa Gordon Whitfield	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Duncan, Whitney	Program Delivery	Safety Improvements		2/19/2021	Construction funds moved from Fiscal Year 2024 to Fiscal Year 2021. Final plans underway.	Final Plans Submission	None at this time.
Bartow	0015410	CHITWOOD COVE RD FM WILDERNESS CAMP TO UPPER STAMP CRK CAMP	Bartow County	Hayden, Porshia Renee	Program Delivery	Restoration, Rehabilitation, & Resurfacing		5/21/2021	Final Field Plan Review Package is under the Office of Program Delivery Management's review	Request Final Field Plan Review	Final Field Plan Review Request
Bartow	0015411	MCCASKEY CREEK RD FM SR 20 SPUR TO MCCASKEY CREEK CAMPGROUND	Bartow County	Hayden, Porshia Renee	Program Delivery	Restoration, Rehabilitation, & Resurfacing		5/21/2021	Final Field Plan Review Package is under the Office of Program Delivery Management's review	Request Final Field Plan Review	Final Field Plan Review Request
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Bridge is open to traffic. Bearing pad issue is being resolved. Currently awaiting Bridge Office approval of proposed bearing pad repair methodology prior to moving forward with repair.	Final acceptance	Need Bridge Office approval of contractor proposal to correct bearing pad issue.
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Addressing CSX railroad comments.	Right-of-Way Authorization - Baseline Date 4/16/21	None at this time.
Bartow	0015535	SR 3/US 41 SB @ SR 293/CSX #340429D IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Addressing CSX railroad comments.	Right-of-Way Authorization - Baseline Date 4/16/21	None at this time.
Bartow	0016115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Savaliya, Kevin	Program Delivery	Minor Widening	7/15/2022	10/15/2023	Concept Team Meeting Scheduled on December 18, 2020	Project Manager Submit Concept Report	None at this time.
Bartow	0016506	I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE	GDOT	Ortiz, Yezenia	Program Delivery	Bridge Replacement with No Added Capacity	9/15/2023	9/15/2024	Consultant's Project Execution Plan in team review. Scoping for all activities from Concept Development to Right-of-Way Authorization.	Project Manager Submit Concept Report 4/22	Waiting on Notice to Proceed
Bartow	0016596	CS 963/SUGAR VALLEY ROAD @ NANCY CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			Currently scoping the initial task orders for environmental and design services. The schedule will be presented at the January 2021 Schedule Review Committee meeting.	Concept Development is anticipated to begin in April 2021.	None at this time.

**Cartersville-Bartow MPO
December 2020 - Project Status Report**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	December 2020 Status	Next Milestone	Outstanding Issues
Bartow	0016627	CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC	Bartow County	Basolo, Felecia	Program Delivery	Other Enhancements			Awaiting revised Concept Report from Consultant for resubmittal to GDOT Office of Design Policy and Support for approval.	Concept Approval	None at this time.
Bartow	0016628	GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20	Cartersville	Basolo, Felecia	Program Delivery	Other Enhancements			The Concept Report was submitted to GDOT Office of Design Policy and Support on 11/23/2020 for review/approval.	Concept Approval/ Avoidance & Minimization Measures (A3M) Meeting	None at this time.
Bartow Gordon Pickens	0017089	RUMBLE STRIPS IN DISTRICT 6 - AREA 1 @ 7 ROUTES	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements		10/16/2020	The Project was Let in October and has been awarded.	Start Construction	None at this time.
Bartow	0017136	OLD GRASSDALE RD FM E OF BUSH DR TO CASS-WHITE RD - SCOPING	GDOT	Hightower, John	Program Delivery	Other Enhancements			Project is in Scoping Phase.	Project Manager Submit Concept Report	None at this time.
Bartow	0017220	SR 61 @ PINE LOG CREEK & @ SUGAR HILL CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			Presented at the Project Team Initiation Process (PTIP) Meeting in August 2020. Currently out for consultant advertisement.	Concept Development is anticipated to begin in January 2022.	None at this time.
Bartow	621410-	OLD ALABAMA ROAD RELOC FROM SR 113 TO PAGA MINE ROAD	Bartow County	Hightower, John	Program Delivery	Major Widening	4/22/2011	6/19/2020	Project Let Date 6/19/2020. Notice to Proceed for Construction was given to Contractor on 12/1/2020.	Start Construction	None at this time.
Bartow	M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing	Not applicable	11/22/2019	Under Construction: 80.4% complete	Final Acceptance	None at this time.
Bartow	M005903	SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing	Not applicable	1/17/2020	Under Construction: 99.7% complete	Final Acceptance	None at this time.
Bartow Cherokee	M005956	I-75 FROM COBB COUNTY LINE TO GLADE ROAD	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing	Not applicable	1/17/2020	Under Construction: 73.54% complete	Final Acceptance	None at this time.
Bartow Gordon	M006008	SR 3/US 41 FROM SR 140/BARTOW TO SR 53/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing	Not applicable	9/18/2020	Under Construction: Given Notice to proceed on 10/16/2020. Construction is 0.0% complete	Start Construction	None at this time.
Bartow Gordon	M006062	I-75 FROM SR 61/BARTOW TO CR 373/DEW POND ROAD/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing	Not applicable	1/15/2023	On schedule to start Preliminary plans for Fiscal Year 2023 letting	Field Plan Review	None at this time.