

Cartersville-Bartow MPO September 2019 Project Status Report

| County | Project ID | Short Description | Project Sponsor | Project Manager Name | Project Manager Office | Improvement Type | Mgmt Dir ROW Dt | Mgmt Dir Let Dt | September 2019 Status | Next Milestone | Outstanding Issues |
|--------|------------|---------------------------------------------------------------------------|------------------|-----------------------------------|------------------------|----------------------------------------------------|-----------------|-----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------------------------------------------------|
| Bartow | 0007494 | CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113 | Cartersville | Igbalajobi, Theophilus Niyi | Program Delivery | Major Widening | 6/15/2018 | 6/15/2020 | Project Change Request Form (PCRF) to adjust schedule is routing for approval. | Preliminary Field Plan Review (PFPR) | None at this time. |
| | 0007836 | SR 20 FROM I- 75/BARTOW TO I- 575/CHEROKEE | GDOT | Igbalajobi, Theophilus Niyi | Program Delivery | Major Widening | | | Preparing for Concept Team Meeting. | Concept Report Submittal. | None at this time. |
| | 0008601 | CR 628/EUHARLEE ROAD @ ETOWAH RIVER IN EUHARLEE | Bartow County | Goodwin, Robert | Program Delivery | Bridge Replacement with No Added Capacity | | | Project schedule is in development and it is anticipated to be advertised for consultant services in January of 2020 | Advertise for consultant services | None at this time. |
| | 0013238 | ROME- CARTERSVILLE DEVELOPMENT CORRIDOR | GDOT | White, Davida | Program Delivery | Other Enhancements | 11/15/2020 | 8/15/2022 | Project behind schedule due to late Notice to Proceed (NTP) and changes to the project layout to minimize displacements and avoid historic property. | Preliminary Field Plan Review (PFPR). | Need to get the next TO executed for remaining preliminary design work. |

Cartersville-Bartow MPO September 2019 Project Status Report

| County | Project ID | Short Description | Project Sponsor | Project Manager Name | Project Manager Office | Improvement Type | Mgmnt Dir ROW Dt | Mgmnt Dir Let Dt | September 2019 Status | Next Milestone | Outstanding Issues |
|--------|------------|-------------------------------------------------------------|-----------------|----------------------|------------------------|---------------------|------------------|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|-----------------------------------------------|
| | 0013296 | I-75 @ CR 630/CASSVILLE-WHITE ROAD | GDOT | Sims, Gretel Sheree | Program Delivery | Safety Improvements | 11/22/2019 | 2/15/2021 | Public Information Open House has been scheduled to occur on 09/17/19 at the GDOT District 6 Office in White, GA. Right of Way plans were submitted for approval on 09/05/19. | PFPR | Request for PFPR is behind baseline schedule. |
| | 0013691 | PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY | GDOT | Bryant, Andrew | Program Delivery | Safety Improvements | 12/15/2020 | 12/15/2021 | The task order has been drafted and a scoping meeting has been scheduled. | PM Submit Concept Report | No Consultant on Contract yet. |
| | 0014087 | I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE | GDOT | Duncan, Whitney | Program Delivery | Safety Improvements | | 9/15/2020 | Project is slightly behind baseline schedule due to the late start of the environmental Activities. Working to recover for Final Field Plan Review (FFPR). Survey task order in development. | PM Request FFPR | Survey task order |
| | 0015145 | CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II | Bartow County | Sims, Gretel Sheree | Program Delivery | Major Widening | | | Practical Alternative Report (PAR) process is complete. | PM Submit Concept Report | Concept Report Approval |

Cartersville-Bartow MPO September 2019 Project Status Report

| County | Project ID | Short Description | Project Sponsor | Project Manager Name | Project Manager Office | Improvement Type | Mgmnt Dir ROW Dt | Mgmnt Dir Let Dt | September 2019 Status | Next Milestone | Outstanding Issues |
|--------|------------|-------------------------------------------------------------|-----------------|----------------------|------------------------|-------------------------------------------|------------------|------------------|----------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|------------------------------------------|
| | 0015534 | SR 3/US 41 NB @ SR 293 IN EMERSON | GDOT | Folmar, Ashley | Program Delivery | Bridge Replacement with No Added Capacity | 4/15/2021 | 7/15/2022 | Working on Concept Report Resubmittal. | PM Request PFPR (at risk due to late NTP for Preliminary Design Task Order) | None at this time. |
| | 0015535 | SR 3/US 41 SB @ SR 293/CSX #340429D IN EMERSON | GDOT | Folmar, Ashley | Program Delivery | Bridge Replacement with No Added Capacity | 4/15/2021 | 7/15/2022 | Working on Concept Report Resubmittal. | PM Request PFPR (at risk due to late NTP for Preliminary Design Task Order) | None at this time. |
| | 0016115 | SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN | GDOT | Reid, Robert | Program Delivery | Minor Widening | 7/15/2022 | 10/15/2023 | Project On Schedule to submit Concept Report. | Project Manager (PM) Submit Concept Report | Preferred Alternate Discussion On Going. |
| | 0016506 | I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE | GDOT | Pharr, Sean | Program Delivery | Bridge Replacement with No Added Capacity | | | Project schedule is in development and it has been advertised for consultant services, anticipate a July NTP. | Award project and negotiate a task order | None at this time. |
| | 0016596 | CS 963/GILLIAM SPRING ROAD @ NANCY CREEK | GDOT | Goodwin, Robert | Program Delivery | Bridge Replacement with No Added Capacity | | | Project schedule is in development and it is anticipated to be advertised for consultant services in January of 2020 | Advertise for consultant services | None at this time. |
| | 0016627 | CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC | Bartow County | Lawing, Mark | Program Delivery | Other Enhancements | | | GDOT scoping schedule in progress. Working on Survey completion. Submittal of Concept report. | Complete survey and submit concept report. | None at this time. |

Cartersville-Bartow MPO September 2019 Project Status Report

| County | Project ID | Short Description | Project Sponsor | Project Manager Name | Project Manager Office | Improvement Type | Mgmt Dir ROW Dt | Mgmt Dir Let Dt | September 2019 Status | Next Milestone | Outstanding Issues |
|--------|------------|-------------------------------------------------------------|-----------------|-----------------------------|------------------------|--------------------------------------------|-----------------|-----------------|-------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|--------------------|
| | 0016628 | GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20 | Cartersville | Lawing, Mark | Program Delivery | Other Enhancements | | | GDOT scoping schedule & survey field work in progress. Working towards Concept report submittal. | Complete survey and submit concept report. | None at this time. |
| | 0017089 | RUMBLE STRIPS IN DISTRICT 6 - AREA 1 @ 7 ROUTES | GDOT | Bryant, Andrew | Program Delivery | Safety Improvements | | | The project schedule is in development. A meeting has been scheduled 9/12/19 to discuss the scope of the project with the District. | PM submit FFPR Request | None at this time. |
| | 621410- | OLD ALABAMA ROAD FROM SR 113 TO W OF RYLE CREEK - PHASE I | Bartow County | Igbalajobi, Theophilus Niyi | Program Delivery | Major Widening | 4/22/2011 | 5/22/2020 | Progressing towards FY '20 Letting for the entire corridor. | Submit Plan Specifications & Engineering (PS&E) package. | None at this time. |
| | M005900 | SR 140 FROM CS 611/MITCHELL ROAD TO SR 61 | GDOT | Wilson II, Arthur Mckinley | Maintenance | Restoration, Rehabilitation, & Resurfacing | | 11/22/2019 | Final Plan Package has been submitted to Contract Bidding Administration for November letting | Bid Review and awarded to contractor | None at this time. |
| | M005903 | SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET | GDOT | Wilson II, Arthur Mckinley | Maintenance | Restoration, Rehabilitation, & Resurfacing | | 1/15/2020 | Plans are being prepared for Engineering Services Review | Prepare plans for submittal to Contract Bidding Administration | None at this time. |

Cartersville-Bartow MPO September 2019 Project Status Report

| County | Project ID | Short Description | Project Sponsor | Project Manager Name | Project Manager Office | Improvement Type | Mgmt Dir ROW Dt | Mgmt Dir Let Dt | September 2019 Status | Next Milestone | Outstanding Issues |
|--------|------------|-----------------------------------------------|-----------------|----------------------------|------------------------|--------------------------------------------|-----------------|-----------------|------------------------------------------------------------------------|----------------------------------------------------------------|--------------------|
| | M005956 | I-75 FROM COBB COUNTY LINE TO GLADE ROAD | GDOT | Wilson II, Arthur Mckinley | Maintenance | Pavement markings | | 1/15/2020 | Plans are being prepared for Contract Bidding Administration Submittal | Project advertised for letting to contractor | None at this time. |
| | M006008 | SR 3/US 41 FROM SR 140/BARTOW TO SR 53/GORDON | GDOT | Wilson II, Arthur Mckinley | Maintenance | Restoration, Rehabilitation, & Resurfacing | | 6/15/2020 | Plans are being prepared for Engineering Services Review | Prepare plans for submittal to Contract Bidding Administration | None at this time. |