

Bartow- Cartersville MPO Projects Status Updates, July 2017

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	July 2017 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Word, Micheal Thyrone	Program Delivery	Major Widening	6/15/2018	6/15/2020	Waiting on existing traffic and methodology report	Preliminary Field Plan Review (PFPR)	Need updated traffic for environmental document. Waiting on designer to proved plans to go to PFPR.
Bartow	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening	N/A	N/A	Archaeology on Corps property pending due to possible previous survey performed by the Corps. ARPA permit will be initiated if no survey data is available.	Concept Approval	408 Coordination
Bartow	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			Locals still trying to secure federal funds for the project.	Securing federal funds for the project.	Funding needs to be added to the project for plan development to begin.
Bartow	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 MI S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	On schedule for July Letting	Award to Contractor	Issues with quantities.
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Word, Micheal Thyrone	Program Delivery	Other Enhancements	9/16/2016	3/15/2018	Working towards FFPR	Final Field Plan Review (FFPR)	Final Construction Plans
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Corazzini, Bryan J.	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Citizens Advisory Committee (CAC) Scheduled for 7/27/17, Public Information Open House (PIOH) Scheduled for 8-24-17.	Concept Approval	None
Bartow	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Osborn, Lakeshia Denise	Traffic Operations	Safety Improvements			Completing Concept. Anticipate Concept Team Meeting soon.	Transition to Office of Program Delivery and the start of design.	
Bartow	0013321	CR 633/GLADE ROAD @ CLARK CREEK	Bartow County	Word, Micheal Thyrone	Program Delivery	Bridge Replacement with No Added Capacity	11/15/2017	11/15/2018	Working on Project Change Request Form (PCRF) to adjust baseline schedule.	Preliminary Field Plan Review (PFPR)	Need Preliminary Plans
Bartow	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Osborn, Lakeshia Denise	Traffic Operations	Safety Improvements			Assigned to consultant to complete limited scope concept	Concept approval	
Bartow	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Reid, Robert	Program Delivery	Safety Improvements			Procurement Hold. Batch Advertisement requested.	NTP	None
Bartow	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Word, Micheal Thyrone	Program Delivery	Major Widening			Went to Schedule Review Committee Meeting.	Concept Report approval	Project Schedule
Bartow	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity	N/A	3/15/2018	Bridge Foundation Investigation (BFI) complete, Final plans in progress, plant species survey planned for August 2017.	Complete Final Plans on 8/17/17	None

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	July 2017 Status	Next Milestone	Outstanding Issues
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity	N/A	3/15/2018	Final plans in progress; however, Roadway Design is coordinating with Bridge Design to find solution to contain limits within ROW around bridge abutments. This issue has potential to push the let date out and/or trigger need for Right of Way (ROW) acquisition. If ROW is needed, the project may not be able to remain in the Low Impact Bridge Program.	Submit lockdown plans (behind schedule), Bridge Foundation Investigation (BFI) due on 7/20/17 and Complete Final Plans due on 8/21/17.	Need design solution to contain limits within ROW at bridge abutments. This issue is delaying lockdown plans submittal to environmental. Lockdown plans were scheduled for submittal to Office of Environmental Services on 6/15/17.
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Pharr, Sean	Program Delivery	Replacement				Notice to Proceed (NTP) to design consultant.	
Bartow	0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Pharr, Sean	Program Delivery	Replacement				Notice to Proceed (NTP) to design consultant.	
Bartow	621410-	SR 113/OLD ALA RD RELOC FM SR 113 -PUMPKINVINE CK- TO CR 699	Bartow County	Word, Micheal Thyrone	Program Delivery	Major Widening	4/22/2011	10/15/2018	Working on PCRf	FFPR Inspection	PCRf; coordination work with the local's airport bridge project.
Bartow	M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		7/15/2018	FY 19 program has not been set yet, so Let Date is simply a place holder.		
Bartow	M005636	SR 61 FROM CS 960/PERKINS DRIVE TO CS 846/WEST AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		3/15/2018	On schedule		
Bartow	M005637	SR 3 FROM SR 293 CONN TO ADAIRSVILLE CITY LIMITS	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		3/15/2018	On schedule		
Bartow	M005643	SR 61 FM PAULDING COUNTY LINE TO N OF CR 522/OLD ALABAMA RD	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		3/15/2018	On schedule		