

Cartersville-Bartow MPO
October 2020 - Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	October 2020 Status	Next Milestone	Outstanding Issues
Bartow Floyd	0004915	SR 140 FM SR 53/FLOYD TO 0.3 MI W OF OOTHKALOOGA CRK/BARTOW	GDOT	Burney, Cynthia Clements	Program Delivery	Major Widening	4/22/2011	8/19/2016	Construction is 76% complete.	Project completion	None at this time
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	8/15/2021	5/15/2023	Draft Environmental Assessment (EA) is pending; updated traffic is needed due to the northern end of the project (at State Route 61/State Route 113 intersection) contains failing Level of Service (LOS) in the design year	Project Manager Request Preliminary Field Plan Review (FFPR)	Updated Traffic
Bartow Cherokee	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Solomon-Roberson, Ruth	Program Delivery	Major Widening			Team working on the approval of the Environmental Assessment (EA) documentation	Environmental Documentation approval	None at this time
Bartow Cobb Paulding	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			Project deleted from Construction Work Program.	Pending final voucher. Cobb County to provide.	Follow up with Cobb County about final voucher.
Bartow	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 MI S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	The project was opened to traffic on 4/27/20. The punchlist was issued to the Contractor on 5/15/20. The final close out documents are in process.	Project close out	None at this time
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Sims, Gretel Sheree	Program Delivery	Safety Improvements	9/16/2016	5/18/2018	Construction contract was extended until December 2020	Project Completion	None at this time
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	White, Davida	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Behind baseline schedule. Project change request to be submitted for: Right of Way Authorization-6/30/21 Let -6/16/23	Preliminary Field Plan Review in 3/2021	None at this time
Bartow	0013296	CR 630/CASSVILLE-WHITE ROAD @ I-75 SB & NB RAMPS	GDOT	Sims, Gretel Sheree	Program Delivery	Safety Improvements	11/22/2019	4/15/2021	6 months behind Baseline Schedule to let; Final Field Plan Review (FFPR) was postponed until the staging plans have been updated	Project Manager Request Final Field Plan Review (FFPR)	Project Manager Request Final Field Plan Review (FFPR)
Bartow Gordon	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	12/15/2020	12/15/2021	Project is not on schedule. A Project Change Request Form (PCRF) is being submitted: Right of Way Authorization in May 2022 & Let in November 2023.	Concept report submission	None at this time
Bartow Catoosa Gordon Whitfield	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Duncan, Whitney	Program Delivery	Safety Improvements		2/15/2021	Supplemental Final Field Plan Review Responses accepted on 9/22/20. Utilities and Right of Way certified	Corrected Final Field Plan Review	None at this time
Bartow	0015410	CHITWOOD COVE RD FM WILDERNESS CAMP TO UPPER STAMP CRK CAMP	Bartow County	White, Davida	Program Delivery	Restoration, Rehabilitation, & Resurfacing		12/18/2020	Behind baseline but will recover for letting	Final Field Plan Review in 11/2020	None at this time
Bartow	0015411	MCCASKEY CREEK RD FM SR 20 SPUR TO MCCASKEY CREEK CAMPGROUND	Bartow County	White, Davida	Program Delivery	Restoration, Rehabilitation, & Resurfacing		12/18/2020	Behind baseline but will recover for letting	Final Field Plan Review in 11/2021	Bartow County needs additional funds to complete construction. They want to wait to see what bids come in.
Bartow	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Construction is 100% complete and bridge is open to traffic.	Final Acceptance/Project Closeout	Acceptance of closeout documentation by District Office

Cartersville-Bartow MPO
October 2020 - Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	October 2020 Status	Next Milestone	Outstanding Issues
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Construction is 100% complete and bridge is open to traffic. Bearing pad needs to be repaired.	Final Acceptance/Project Closeout	Currently awaiting a proposal from the Contractor to resolve bearing pad issue. Proposal needs to be reviewed and approved by GDOT Area/District Office before moving forward with bearing pad repair.
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Preliminary Field Plan Review (PFPR) was held on 8/26/20 with PFPR responses due on 9/24/20. Right of Way/Utility meeting scheduled for 9/22/20.	Right of Way Plan Submittal with baseline date of 10/9/20	Possible Section 4(f) of the U.S. Department of Transportation (USDOT) Act of 1966 risk - consultant evaluating any possible mitigation measures to project impacts to the resource.
Bartow	0015535	SR 3/US 41 SB @ SR 293/CSX #340429D IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Preliminary Field Plan Review (PFPR) was held on 8/26/20 with PFPR responses due on 9/24/20. Right of Way/Utility meeting scheduled for 9/22/20.	Right of Way Plan Submittal with baseline date of 10/9/20	Possible Section 4(f) of the U.S. Department of Transportation (USDOT) Act of 1966 risk - consultant evaluating any possible mitigation measures to project impacts to the resource.
Bartow	0016115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Reid, Robert	Program Delivery	Minor Widening	7/15/2022	10/15/2023	Met with City of Emerson to decide on preferred alternate for the State Route 3 at Red Top Mountain Connector Intersection. A Restricted Crossing U-Turn (RCUT) design was chosen as an interim solution with the District to pursue another project for the proposed new location design through Emerson.	Project Manager Submit Concept Report	None at this time
Bartow	0016506	I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE	GDOT	Ortiz, Yezenia	Program Delivery	Bridge Replacement with No Added Capacity	9/15/2023	9/15/2024	The consultant is currently scoping for design and environmental activities. Notice to Proceed is expected by the end of the year.	Project Manager submit Concept Report by November 2021.	None at this time
Bartow	0016596	CS 963/SUGAR VALLEY ROAD @ NANCY CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			Environmental activities are currently being scoped. Survey should begin in November. Design services have been shortlisted, and should be awarded to a consultant in November.	The baseline schedule will be approved by the end of the year. Concept Development to begin in March 2021.	None at this time
Bartow	0016627	CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC	Bartow County	Basolo, Felecia	Program Delivery	Other Enhancements			This project currently is in the Scoping Phase. Concept Report being prepared for submission. Environmental Studies complete. Concept Team meeting held. Avoidance and Minimization meeting scheduled for 9/23/2020.	Concept report submittal and approval	None at this time

Cartersville-Bartow MPO
October 2020 - Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	October 2020 Status	Next Milestone	Outstanding Issues
Bartow	0016628	GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20	Cartersville	Basolo, Felecia	Program Delivery	Other Enhancements			This project currently is in the Scoping Phase. Concept Report being prepared for submission. History and Archaeology Studies in progress, other studies complete. Concept Team meeting held.	Obtain approval of all Environmental Technical Studies. Concept report submittal and approval	None at this time
Bartow Gordon Pickens	0017089	RUMBLE STRIPS IN DISTRICT 6 - AREA 1 @ 7 ROUTES	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements		10/16/2020	Construction is authorized.	Let in October	None at this time
Bartow	0017136	OLD GRASSDALE RD FM E OF BUSH DR TO CASS-WHITE RD - SCOPING	GDOT	Sims, Gretel Sheree	Program Delivery	Other Enhancements			Initial Schedule will be in the November Schedule Review Committee (SRC) for Review and Approval	Initial Schedule Approval	None at this time
Bartow	0017220	SR 61 @ PINE LOG CREEK & @ SUGAR HILL CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity			Advertised for consultant services in September 2020.	Concept Development is expected to begin in January 2022.	None at this time
Bartow	M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		11/22/2019	Work has not begun	Contractor schedule form work	None at this time
Bartow	M005903	SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/17/2020	Completing striping and Raised Pavement Marker placement	Complete checklist	None at this time
Bartow Cherokee	M005956	I-75 FROM COBB COUNTY LINE TO GLADE ROAD	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/17/2020	Work has not begun	Contractor schedule form work	None at this time
Bartow Gordon	M006008	SR 3/US 41 FROM SR 140/BARTOW TO SR 53/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		9/18/2020	Bids accepted for let	Awaiting for the Award Announcement to be made	None at this time
Bartow Gordon	M006062	I-75 FROM SR 61/BARTOW TO CR 373/DEW POND ROAD/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/15/2023	On schedule for proposed let date	Finalize plans for submittal to Construction Bidding Administration	None at this time