

**MPO Project Update
August, 2015**

The following narrative describes the status of those transportation projects now underway in Bartow County MPO service area:

Project # and Name	Status	Source
12599 Glade Road fm Wildflower to Camp Trail	PCRF Submitted to move the let date to June 2017, update of environmental documentation for corridor is underway. Preliminary Field Plan Review scheduled for October 2015. Clarification is needed regarding the responsibilities of GDOT and the local government on this project.	GDOT Dist 6 Pgrm Mtg, 8/4/15
661950 US 411 extension fm US 41 to I-75 0013238	Data collection, travel demand modeling, analysis of concepts, and updating of need and purpose is in draft form and is under review by GDOT. Results to be shared with local governments in next six weeks. A new PI #0013238 has been established with the description of Rome-Cartersville Development Corridor.	A. Shelby, GDOT 2/17/15
9860 SR 3 Bridge Replacement S of Adairsville	The management R/W date has been shifted to November 2015 and the management Let Date has been shifted to November 2016. This project has been reassigned to Roadway Design. The corrected PFPR plans are expected this month. Bat survey underway.	GDOT Dist 6 Pgrm Mtg, 8/4/15
6294 Pedestrian Improvements	Working on Pre-Plans, submitted PIOH response letters for review. Preliminary plans being worked on, Pavement Type Selection submitted as well as a Pavement evaluation. Additional Traffic has been requested due to intersections being left out of the original Traffic counts. SUE is being requested as well.	Mike Word GDOT email 6-4-15 M.T. Word, GDOT email 7-9-15
6461 Pedestrian Upgrades in District Six	Project cancelled.	GDOT Dist 6 Pgrm Mtg, 8/4/15
2626 SR3/US41 and SR61/US411 Interchange reconstruction ('Cloverleaf' project)	Project given full Notice to Proceed and is under construction. Scheduled for completion December 2017.	GDOT TransPI 1/30/15

**MPO Project Update
August, 2015**

<p>4915 SR 140 Hwy 53 to Oothkalooga Creek 621500 SR 140 fm Oothkalooga Creek to SR 41 621505 SR 140 bridge widening over Oothkalooga Creek</p>	<p>Number one priority project within GDOT District Six 621500, 621505 let in December but award deferred pending EPD review period of 140 days. 4915 to be let January 2016. GDOT staff awaiting environmental and utility certifications on this project.</p>	<p>GDOT Dist 6 Pgrm Mtg, 8/4/15</p>
<p>7494 Douthit Ferry</p>	<p>PCRf being submitted to change schedule. Letter being drafted to the locals /consultant telling them what the process that needed to be taken for accepting federal funds. GDOT chose to go with the western alignment to reduce the number of archeology impacts.</p> <p>Meeting with GDOT scheduled 8/10/15.</p>	<p>GDOT Dist 6 Pgrm Mtg, 8/4/15</p>
<p>7456 SR 3 Pedestrian Crossings</p>	<p>Project is in the approved FY 15-18 S-TIP. GDOT doing surveys and will hand off to consultants to design improvements when funds become available.</p>	<p>T. Caiafa, GDOT Email 10/08/14</p>
<p>8382 SR 113 Ph. 1 Old Ala. to SR 61 621410 SR 113 Pumpkinvine Creek to CR 699</p>	<p>Several issues remain to keep the project on its published schedule:</p> <ul style="list-style-type: none"> • Needs Notice to Proceed to begin bat survey immediately • Renewal of task order to review/update the wetlands survey <p>The two projects are still being scheduled to let at the same time, estimated to be July 2016.</p>	<p>GDOT Dist 6 Pgrm Mtg, 8/4/15</p>
<p>8601 Bridge replacement on Euharlee Road</p>	<p>This project was in long-range and is being moved forward as part of GDOT efforts to target maintenance with funds from newly-adopted Transportation Funding Act.</p>	<p>GDOT Dist 6 Pgrm Mtg, 8/4/15</p>
<p>9322 Third Army Interchange</p>	<p>Cobb county has completed the initial traffic studies and the project is to move to the Bartow MPO which is not established at this time. The project is on hold until the MPO is established.</p>	<p>R. Fernandez, GDOT email 12/15/14</p>
<p>8067 Leake Mounds Trail</p>	<p>Local funds approved by City of Cartersville</p>	<p>News article, 5/5/15</p>

**MPO Project Update
August, 2015**

9998 Sharp Curve Treatments in District 6	New project. Surveys underway to identify locations	GDOT Dist 6 Pgrm Mtg, 8/4/15
10700 Pettit Creek Trail, Ph. 3	Local funds set to be approved by City of Cartersville	News article, 5/15/15
10701 Adairsville Bike-Ped. intersection improvements	Environmental studies underway, 9 parcels required Project Cancelled by Sponsor.	GDOT Status Report, 7/9/15
M004916 Bridge deck repairs on SR 3 @ Pumpkinvine Creek	Work on bridges with low sufficiency ratings	GDOT Dist. 6 Status Report 8/13/14
I-75 Corridor Study	Study of area from Barrett Parkway to intersection with I-24 in Chattanooga. Parsons-Binkerhoff is consulting firm on project. Of interest: LOS levels of E, F forecast for corridor from Cartersville south in 2040 with no changes Impact expected on US 41 corridor	Steering Committee meeting 4/14/14, GDOT Dist. 6 offices
Burnt Hickory Extension	Construction underway. Roundabout is being approved for the eastern terminus of the project at Cline Drive/Widgeon Way intersection. Project is scheduled for completion by March 2017.	August Construction meeting notes
Cass-White realignment	Preliminary engineering is well underway. ROW under negotiation. Project remains on schedule for construction in 2015. GDOT is supplying \$150,000 towards mitigating the impacts of the Cass-White project at its intersection with US 411. Most recent cost estimate by McGee Partners puts the cost of the project at \$6,306,000.	J. Hodges, McGee Partners, as of 8/13/15
13320 Bartow-Carver Road resurfacing	Project assigned Project Information Number (PI#) 13320 by GDOT. PFA received from GDOT. Awaiting County scheduling to complete with FLAP funding in 2015.	T.Sills, CBMPO As of 8/5/15
13321 Clark Creek Bridge relocation on Glade Road	Project assigned Project Information Number (PI#) 13321 by GDOT. Fully executed MOA received by County on 11/21/14. Project added to ARC TIP on 1/23/15. PFA has been signed by the County and GDOT. County is in process of hiring engineer to do preliminary engineering. Project to be completed with FLAP funding in 2017.	T. Sills, CBMPO As of 8/5/15

**MPO Project Update
August, 2015**

Georgia Express Lane/Northwest Corridor	The Georgia Department of Transportation (GDOT) has begun construction for the \$834 million Northwest Corridor (NWC) Express Lanes project. The 30 miles of toll lanes will create new commute options for motorists along I-75 and I-575 by creating a reversible lane that will accommodate southbound traffic in the morning and northbound traffic in the afternoon. The lanes will be open to traffic in 2018. The north terminus of the project is the intersection of I-75 with Hickory Grove Road in Cobb County.	GDOT website
---	--	------------------------------