

**Cartersville- Bartow MPO May 2017 Project Status Updates**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	May 2017 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Word, Micheal Thyrone	Program Delivery	Major Widening	6/15/2018	6/15/2020	Waiting on projected traffic counts.	FFPR Inspection	Traffic counts, Cost estimates, Preliminary bridge plans
Bartow	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening	N/A	N/A	Scoping schedule has been approved with a January 2019 Concept Approval.	Concept Submission/Approval	
Bartow	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity	N/A	N/A	Approved concept report. Project is on hold until MPO funds PE, R/W, CST and UTL phases.	Getting federal funds.	Project is on hold until MPO funds PE, R/W, CST and UTL phases.
Bartow	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 MI S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	On Schedule to let in July 2017. CST is authorized. EPD approval rcvd.	Plans to reproduction 6/16/17.	MS4 approval is pending. But the Design Team has coordinated with the MS4 Team to address comments, therefore approval is anticipated soon.
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Word, Micheal Thyrone	Program Delivery	Other Enhancements	9/16/2016	3/15/2018	Went to Pavement Design Committee on May 24, 2017	FFPR Inspection	Corrected FFPR Plans
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Corazzini, Bryan J.	Program Delivery	Other Enhancements			Schedule under development, anticipate June SRC	Concept Approval	Anticipate late summer 2017 CAC and PIOH
Bartow	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Osborn, Lakeshia Denise	Traffic Operations	Safety Improvements			concept report being completed	concept team meeting	
Bartow	0013321	CR 633/GLADE ROAD @ CLARK CREEK	Bartow County	Word, Micheal Thyrone	Program Delivery	Bridge Replacement with No Added Capacity	11/15/2017	11/15/2018	Requesting to shift let date to April 2020 due to the time it is taking to coordinate with USACE.	FFPR Inspection	USACE Coordination
Bartow	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Osborn, Lakeshia Denise	Traffic Operations	Safety Improvements			Assigned to consultant to complete limited scope concept	Concept approval	
Bartow	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Hill, Devan	Program Delivery	Safety Improvements			The TMC has pulled this sign upgrade project from Procurement. They have decided to put them in a batch advertisement. These signs will be on hold until services are advertised, reviewed, selected, and a contract is executed.		
Bartow	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Word, Micheal Thyrone	Program Delivery	Major Widening			Waiting on Schedule concurrence	Concept Report Approval	
Bartow	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity	N/A - LIBP	3/15/2018	Behind on completion of preliminary plans, but can recover by final plans completion. Technical Studies and BFI on schedule.	Preliminary Plans Completion	Design is slightly behind schedule, but will recover
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity	N/A - LIBP	3/15/2018	Behind on completion of preliminary plans, but can recover by final plans completion. Technical Studies and BFI on schedule.	Preliminary Plans Completion	Design is slightly behind schedule, but will recover
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Pharr, Sean	Program Delivery	Bridge Replacement with No Added Capacity	Project does not have a schedule	Project does not have a schedule	No activity - PE Phase funds will be authorized in FY18	Authorize the PE funds and NTP for design	
Bartow	0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Pharr, Sean	Program Delivery	Bridge Replacement with No Added Capacity	Project does not have a schedule	Project does not have a schedule	No activity - PE Phase funds will be authorized in FY18	Authorize the PE funds and NTP for design	
Bartow	621410-	SR 113/OLD ALA RD RELOC FM SR 113 - PUMPKINVINE CK- TO CR 699	Bartow County	Word, Micheal Thyrone	Program Delivery	Major Widening	4/22/2011	12/15/2017	Requesting to shift let date to June 2018.	Supplemental FFPR/Revised Concept Report	
Bartow	M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		10/20/2017	At risk	Plans due to Engineering Services June 16	District 5 late submitting package.
Bartow	M005636	SR 61 FROM CS 960/PERKINS DRIVE TO CS 846/WEST AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		3/15/2018	On schedule	Plans to Engineering Services	
Bartow	M005637	SR 3 FROM SR 293 CONN TO ADAIRSVILLE CITY LIMITS	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		3/15/2018	On schedule	Plans to Engineering Services	
Bartow	M005643	SR 61 FM PAULDING COUNTY LINE TO N OF CR 522/OLD ALABAMA RD	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		3/15/2018	On schedule	Plans to Engineering Services	