

Cartersville-Bartow MPO March 2020 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	March 2020 Status	Next Milestone	Outstanding Issues
Bartow	0002626	SR 3/US 41 AND SR 61/US 411 INTERCHANGE RECONSTRUCTION	Bartow County	Burney, Cynthia Clements	Program Delivery	Reconstruction with Added Capacity	1/0/1900	6/20/2014	Construction is 83% complete.	Use on Construction Revisions.	Use on Construction Revisions.
	0004915	SR 140 FM SR 53/FLOYD TO 0.3 MI W OF OOTHKALOOGA CRK/BARTOW	GDOT	Burney, Cynthia Clements	Program Delivery	Major Widening	4/22/2011	8/19/2016	Construction is 61% complete.	Use on Construction Revisions.	Use on Construction Revisions.
	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	8/15/2021	5/15/2023	Working towards Preliminary Field Plan Review (PFPR).	PFPR	None at this time.
	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening			Working towards Concept Report submittal.	Concept Report Submittal.	None at this time.
	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			Project has been finalized. No further activities expected.	Project Closeout.	None at this time.
	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 M S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	In Construction. 80.72% completed.	Project Completion	None at this time.
	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Sims, Gretel Sheree	Program Delivery	Safety Improvements	9/16/2016	5/18/2018	In Construction. 38.01% completed.	Project Completion	None at this time.
	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	White, Davida	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Wrapping up remaining preliminary design Supplemental Agreement and working towards PFPR in 1/2021. Early ROW acquisition for Anheiseur Bush property is in process. Concept report was approved 1/6/20.	PFPR	None at this time.
	0013296	CR 630/CASSVILLE-WHITE ROAD @ I-75 SB & NB RAMPS	GDOT	Sims, Gretel Sheree	Program Delivery	Safety Improvements	11/22/2019	2/15/2021	ROW acquisition is ongoing. Approved pavement design, UST Phase II, and MS4 activities are pending. On schedule for February 2021 LET.	FFPR Request	None at this time.

0013532	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH I	GDOT	White, Davida	Program Delivery	Construction of New Roads			Wrapping up project close out.	None at this time.	None at this time.
0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	12/15/2020	12/15/2021	The Concept Phase Task Order has been submitted into Request Tracking System (RTS) on 2/12. There is an anticipated Notice to Proceed (NTP) of 6/20. A Project Change Request Form (PCRF) is being drafted to update the schedule.	Project Manager (PM) Submit Concept.	None at this time.
0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Duncan, Whitney	Program Delivery	Safety Improvements		9/18/2020	Final Plans complete. Environmental, Utility Certified.	PM Request FFPR	Survey
0015158	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH II	GDOT	White, Davida	Program Delivery	Construction of New Bridges			Wrapping up project close out.	None at this time.	None at this time.
0015159	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH III	GDOT	White, Davida	Program Delivery	Construction of New Roads			Wrapping up project close out.	None at this time.	None at this time.
0015160	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH IV	GDOT	White, Davida	Program Delivery	Construction of New Roads			Wrapping up project close out.	None at this time.	None at this time.
0015161	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH V	GDOT	White, Davida	Program Delivery	Construction of New Roads			Wrapping up project close out.	None at this time.	None at this time.
0015410	CHITWOOD COVE RD FM WILDERNESS CAMP TO UPPER STAMP CRK CAMP	Bartow County	Hayden, Porshia Renee	Program Delivery	Restoration, Rehabilitation, & Resurfacing	TBD	TBD	Working on FLAP Agreement, Letter in lieu Project Framework Agreement (PFA) and Local Let Agreement (LLAA) approval.	Concept Team Meeting.	None at this time.
0015411	MCCASKEY CREEK RD FM SR 20 SPUR TO MCCASKEY CREEK CAMPGROUND	Bartow County	Hayden, Porshia Renee	Program Delivery	Restoration, Rehabilitation, & Resurfacing	TBD	TBD	Working on FLAP Agreement, Letter in lieu Project Framework Agreement (PFA) and Local Let Agreement (LLAA) approval.	Concept Team Meeting.	None at this time.

0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Project was at 98% at January update. Email sent 3/20/20 to Assistant Area Manager for current update.	Final Acceptance/Project Closeout.	None at this time.
0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Project was open to traffic and at 98% complete at January update. Email sent 3/20/20 to Asst. Area Manager for current update.	Final Acceptance/Project Closeout.	None at this time.
0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Public Information Open House (PIOH) held 2/27/20. Preliminary plans in progress.	PM Request PFPR 6/30/20	None at this time.
0015535	SR 3/US 41 SB @ SR 293/CSX #340429D IN EMERSON	GDOT	Folmar, Ashley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Public Information Open House (PIOH) held 2/27/20. Preliminary plans in progress.	PM Request PFPR 7/1/20	None at this time.
0016115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Reid, Robert	Program Delivery	Minor Widening	7/15/2022	10/15/2023	Preferred Design currently under review by District 6 (D6).	PM Submit Concept Report.	Waiting on Agreement between Traffic Management Center (TMC) and D6 on Preferred Alternate.
0016506	I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE	GDOT	Pharr, Sean	Program Delivery	Bridge Replacement with No Added Capacity	TBD	TBD	Consultant selected, scoping kick off meeting March 2020, Initial schedule requested, Anticipate April 2020 Schedule Review Committee (SRC).	Notice to Proceed (NTP).	None at this time.
0016596	CS 963/SUGAR VALLEY ROAD @ NANCY CREEK	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	TBD	TBD	2019 Batch Local Bridge (LOCBR) project. Advertised for consultant design in January 2020.	SRC meeting March 2020.	None at this time.

0016627	CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC	Bartow County	Lawing, Mark	Program Delivery	Other Enhancements				Informal Public Forum meeting scheduled for 3/24/20. Sent archaeology short report & errata to Office of Environmental Services (OES). Revised Historical Resource Survey Report sent to GDOT. Revised concept report & ecology in progress. Environmental Survey Boundary (ESB) & survey database complete. Reimbursement #3 sent to GDOT.	Concept/Team Meeting Report.	None at this time.
0016628	GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20	Cartersville	Lawing, Mark	Program Delivery	Other Enhancements				Informal Public Forum meeting scheduled for 3/26/20. Archaeology management summary sent to GDOT. Revised Concept Report required. Reimbursement request #2 to sent to GDOT	Concept/Team Meeting Report.	None at this time.
0017089	RUMBLE STRIPS IN DISTRICT 6 - AREA 1 @ 7 ROUTES	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements		6/19/2020		The Corrected Final Field Plan Review (FFPR) was submitted on 2/14/20.	Final Plan Submission.	None at this time.
0017136	OLD GRASSDALE RD FM E OF BUSH DR TO CASS-WHITE RD - SCOPING	GDOT	Sims, Gretel Sheree	Program Delivery	Other Enhancements				Project Team Initiation Process (PTIP) coordination by Government Estimators.	Project Team Initiation Process (PTIP).	None at this time.
621410-	OLD ALABAMA ROAD RELOC FROM SR 113 TO PAGA MINE ROAD	Bartow County	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	4/22/2011	5/22/2020		Progressing towards FY'20 Letting for the corridor.	Submitting Plan Specifications & Engineering (PS&E) package.	None at this time.
M005837	I-75 FROM CR 633/GLADE ROAD TO SR 61	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		5/18/2018		Work complete date 4/30/2019	Waiting on Final acceptance	None at this time.
M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		11/22/2019		Awarded to contractor on 11/22/2019	Current completion date 10/31/2020	None at this time.
M005903	SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/17/2020		Awarded to contractor on 1/17/2020	Current completion date 12/31/2020	None at this time.
M005956	I-75 FROM COBB COUNTY LINE TO GLADE ROAD	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/17/2020		Awarded to contractor on 1/17/2020	Current completion date 12/31/2020	None at this time.

M006008	SR 3/US 41 FROM SR 140/BARTOW TO SR 53/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		6/19/2020	Final plans package ready for Contract Bidding Administration (CBA) submittal	Advertised for letting	None at this time.
M006062	I-75 FROM SR 61/BARTOW TO CR 373/DEW POND ROAD/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		TBD	Project is programed for FY23 letting	Establish management let date	None at this time.