

Cartersville-Bartow MPO April 2017 Project Status Updates

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	April 2017 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Word, Micheal	Program Delivery	Major Widening	6/15/2018	6/15/2020	Consultant is updating design.	PFPR Inspection	Updating traffic counts
Bartow	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel	Program Delivery	Major Widening	N/A (Scoping Schedule)	N/A (Scoping Schedule)	Initial Concept Team Meeting is scheduled for 04/27/17.	Concept Submission	Requested a Task Order for Archaeology study.
Bartow	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus	Program Delivery	Bridge Replacement with No Added Capacity			Concept Report has been approved.	Locals are not pursuing project until federal funds are placed on the project.	Cobb county is trying to get federal funding for the project. The concept report has been approved.
Bartow	0009860	SR 3 @ CR 122/OLD HWY 41 APPROX 4 MI S OF ADAIRSVILLE	GDOT	Cottrell, Debbie	Program Delivery	Bridge Replacement with No Added Capacity	5/20/2016	7/21/2017	Let Date shifted to July 2017	Construction Authorization	Resolution of comments from MS4 and EPD is pending.
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Word, Micheal	Program Delivery	Other Enhancements	9/16/2016	12/15/2017	Locals are acquiring right of way.	Final Plans submission	
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Corazzini, Bryan	Program Delivery	Other Enhancements			Schedule under development	CAC/PIOH Summer 2017	
Bartow	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Osborn, Lakeshia	Traffic Operations	Safety Improvements			Concept report being completed	Concept team meeting	
Bartow	0013321	CR 633/GLADE ROAD @ CLARK CREEK	Bartow County	Word, Micheal	Program Delivery	Major Widening	11/15/2017	11/15/2018	Preparing PFPR plans and coordinating with the USACE	PFPR Inspection	USACE coordination
Bartow	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Osborn, Lakeshia	Traffic Operations	Safety Improvements			Project assigned to consultant April 2017	Request initial P6 schedule and schedule review meeting	
Bartow	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Osborn, Lakeshia	Traffic Operations	Safety Improvements			Man hour estimates being completed	Begin PE design	
Bartow	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Word, Micheal	Program Delivery	Restoration, Rehabilitation, & Resurfacing			Working on Initial Schedule	Concept Submission	
Bartow	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity	LIBP - N/A	3/1/2018	Approved prelim bridge layout and hydraulic study was transmitted. Bridge staking completed. Technical studies in progress	Preliminary Plans Complete	
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity	LIBP - N/A	3/5/2018	Approved prelim bridge layout and hydraulic study was transmitted. Technical studies in progress.	Preliminary Plans Complete	
Bartow	621410-	SR 113/OLD ALA RD RELOC FM SR 113 -PUMPKINVINE CK- TO CR 699	Bartow County	Word, Micheal	Program Delivery	Major Widening	4/22/2011	12/15/2017	Locals are waiting on Supplemental PFA to be executed to issue NTP to designer to complete plans.	FFPR	Executed Supplemental PFA
Bartow	M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack	Maintenance	Restoration, Rehabilitation, & Resurfacing	NO ROW	11/17/2017	Waiting on package from district to begin project	Begin design	Package due
Bartow	M005636	SR 61 FROM CS 960/PERKINS DRIVE TO CS 846/WEST AVE	GDOT	Grant Jr, Jack	Maintenance	Restoration, Rehabilitation, & Resurfacing	NO ROW	2/15/2018	Waiting on package from district to begin project	Begin design	Letting moving to March 2018
Bartow	M005637	SR 3 FROM SR 293 CONN TO ADAIRSVILLE CITY LIMITS	GDOT	Grant Jr, Jack	Maintenance	Restoration, Rehabilitation, & Resurfacing	NO ROW	3/15/2018	Waiting on package from district to begin project	Begin design	Letting moving to March 2018
Bartow	M005643	SR 61 FM PAULDING COUNTY LINE TO N OF CR 522/OLD ALABAMA RD	GDOT	Grant Jr, Jack	Maintenance	Restoration, Rehabilitation, & Resurfacing	NO ROW	6/15/2018	Waiting on package from district to begin project	Begin design	Letting moving to March 2018