

**MPO Project Update
May, 2015**

The following narrative describes the status of those transportation projects now underway in Bartow County MPO service area:

Project # and Name	Status	Source
12599 Glade Road fm Wildflower to Camp Trail	PIOH was held 12-04-14 and was well attended. Preliminary plans are being worked on.	M.T. Word, GDOT phone 5/6/15
661950 US 411 extension fm US 41 to I-75 0013238	Data collection, travel demand modeling, analysis of concepts, and updating of need and purpose is in draft form and is under review by GDOT. Results to be shared with local governments in next six weeks. A new PI #0013238 has been established with the description of Rome-Cartersville Development Corridor.	A. Shelby, GDOT 2/17/15
9860 SR 3 Bridge Replacement S of Adairsville	The management R/W date has been shifted to November 2015 and the management Let Date has been shifted to November 2016 due to District 6 design team is still making modifications to the plans based off the PFPR. Environmental will need 1 year from updated plans to get the environmental document. Still waiting on District 6 design team to provide the plans.	C. Burney, GDOT PM, email 01/13/15
6294 Pedestrian Improvements 6461 Pedestrian Upgrades in District Six	No funds approved. Will require re-programming.	Leo Leigh, GDOT call 1/30/15
2626 SR3/US41 and SR61/US411 Interchange reconstruction ('Cloverleaf' project)	Project given full Notice to Proceed and is under construction. Scheduled for completion December 2017.	GDOT TransPI 1/30/15
4915 SR 140 Hwy 53 to Oothkalooga Creek 621500 SR 140 fm Oothkalooga Creek to SR 41 621505 SR 140 bridge widening over Oothkalooga Creek	Number one priority project within GDOT District Six 621500, 621505 let in December but award deferred pending EPD review period of 140 days. 4915 to be let Sept 2015.	Leo Leigh, GDOT call 1/30/15
7494 Douthit Ferry	Bat survey requested of local government. Railroad coordination underway. PCRf being submitted.	M. Word, GDOT call 5/6/15

**MPO Project Update
May, 2015**

7456 SR 3 Pedestrian Crossings	Project is in the approved FY 15-18 S-TIP. GDOT doing surveys and will hand off to consultants to design improvements when funds become available.	T. Caiafa, GDOT Email 10/08/14
8382 SR 113 Ph. 1 Old Ala. to SR 61 621410 SR 113 Pumpkinvine Creek to CR 699	Design team met on March 12 to discuss all aspects of the project for December 2015 let. To be completed by 2018. Awaiting MAP-21 funds authorization by Congress. Delay in environmental due to additional finding of 4f concerns (bat caves). Monthly meetings scheduled to maintain let schedule.	Leo Leigh, GDOT meeting 3/16/15
9322 Third Army Interchange	Cobb county has completed the initial traffic studies and the project is to move to the Bartow MPO which is not established at this time. The project is on hold until the MPO is established.	R. Fernandez, GDOT email 12/15/14
8067 Leake Mounds Trail	Local funds set to be approved by City of Cartersville	News article, 5/5/15
10700 Pettit Creek Trail, Ph. 3	Local funds set to be approved by City of Cartersville	News article, 5/15/15
10701 Adairsville Bike-Ped. intersection improvements	Environmental studies underway, 9 parcels required	GDOT Dist. 6 Status Report 8/13/14
M004916 Bridge deck repairs on SR 3 @ Pumpkinvine Creek	Work on bridges with low sufficiency ratings	GDOT Dist. 6 Status Report 8/13/14
I-75 Corridor Study	Study of area from Barrett Parkway to intersection with I-24 in Chattanooga. Parsons-Binkerhoff is consulting firm on project. Of interest: LOS levels of E, F forecast for corridor from Cartersville south in 2040 with no changes Impact expected on US 41 corridor	Steering Committee meeting 4/14/14, GDOT Dist. 6 offices
Burnt Hickory Extension	Construction underway. Monthly contractor meetings are being held. Project is scheduled for completion by March 2017.	P. Olson, Bartow Co. Email 5/5/15
Cass-White realignment	Preliminary engineering is well underway. ROW plans to be submitted within the month. Project remains on schedule for construction in 2015. GDOT has agreed to supply \$150,000	J. Hodges, McGee Partners, as of 5/4/15

**MPO Project Update
May, 2015**

	towards mitigating the impacts of the Cass-White project at its intersection with US 411.	
13320 Bartow-Carver Road resurfacing	Project assigned Project Information Number (PI#) 13320 by GDOT. MOA with FHWA signed 10/08/14. Project added to ARC TIP on 1/23/15. PFA signed off by GDOT to authorize funding. Project to be completed with FLAP funding in 2015.	T.Sills, CBMPO As of 5/4/15
13321 Clark Creek Bridge relocation on Glade Road	Project assigned Project Information Number (PI#) 13321 by GDOT. Fully executed MOA received by County on 11/21/14. Project added to ARC TIP on 1/23/15. PFA has been signed by the County and GDOT to authorize funding of the project. Project to be completed with FLAP funding in 2017. Project is still going through the process of changing the name in order to get authorized by Feds. Looking to have funds officially authorized by the end of the month. Project name has been changed but PFA still being processed by OFM.	N. Law, GDOT As of 5/5/15
Georgia Express Lane/Northwest Corridor	The Georgia Department of Transportation (GDOT) has begun construction for the \$834 million Northwest Corridor (NWC) Express Lanes project. The 30 miles of toll lanes will create new commute options for motorists along I-75 and I-575 by creating a reversible lane that will accommodate southbound traffic in the morning and northbound traffic in the afternoon. The lanes will be open to traffic in 2018. The north terminus of the project is the intersection of I-75 with Hickory Grove Road in Cobb County.	GDOT website