

**Cartersville- Bartow MPO February 2018 Projects Status Updates**

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	February 2018 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	6/15/2018	6/15/2020	Project is behind baseline schedule. A Project Change Request Form will be submitted in order to update the baseline schedule. Bi-monthly meetings have been scheduled due to the pending deliverables (see outstanding issues).	PFPR(Preliminary Field Plan Review)	Revised concept report, proposed traffic, and updated cost estimates are still pending. This project will have a bi-monthly meeting until indicated items are received.
Bartow	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening			Practical Alternative Report meeting with United States Army Corps of Engineers scheduled for 03/06/18.	Concept submission	None at this time
Bartow	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			Cobb county still working to secure federal funds for the project.	Securing federal funds or funding for the project.	Attaining funding for the project.
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Negash, Nebyou Endale	Program Delivery	Other Enhancements	9/16/2016	5/18/2018	Closing the remaining one parcel. Coordination with agencies to get permits and reevaluation approval for certification.	ROW Certification, Receive PS&E package, Approval of Reevaluation for Construction Authorization.	None at this time
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Corazzini, Bryan J.	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Existing traffic & methodology under review, projections and IJR expected spring 2018. Concept Team Meeting anticipated spring 2018 followed by concept submittal summer 2018.	Concept submission	None at this time
Bartow	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Simmons, Jeffrey Lawrence	Program Delivery	Safety Improvements			Concept development	Concept submission	None at this time
Bartow	0013532	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH I	GDOT	Corazzini, Bryan J.	Program Delivery	Construction of New Roads			Bartow County received NTP to construct on 2-23-18	n/a	None at this time
Bartow	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Clark, Cedric	Program Delivery	Safety Improvements			PM is working on the task order scope and activity list.	Concept approval	None at this time
Bartow	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Reid, Robert	Program Delivery	Safety Improvements			Task Order for Preliminary & Final Design submitted to Procurement. Schedule sent out for Subject Matter Expert (SME) concurrence. Should be in April Schedule Review Meeting.	Procurement	None at this time
Bartow	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			Concept development project schedule is being delayed due to the ICE policy implementation and coordination with PI#0013238 (Rome-Cartersville Corridor). This could require major changes to the current proposed concept design.	Concept approval	Pending traffic report will affect PAR, ICE, and other milestones.
Bartow	0015158	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH II	GDOT	Corazzini, Bryan J.	Program Delivery	Construction of New Bridges			Bartow County received NTP to construct on 2-23-18	n/a	None at this time
Bartow	0015159	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH III	GDOT	Corazzini, Bryan J.	Program Delivery	Construction of New Roads			Bartow County received NTP to construct on 2-23-18	n/a	None at this time
Bartow	0015160	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH IV	GDOT	Corazzini, Bryan J.	Program Delivery	Construction of New Roads			Bartow County received NTP to construct on 2-23-18	n/a	None at this time

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	February 2018 Status	Next Milestone	Outstanding Issues
Bartow	0015161	LAKEPOINT PKWY EXT FM OLD ALLATOONA TO RED TOP MTN-PH V	GDOT	Corazzini, Bryan J.	Program Delivery	Construction of New Roads			Bartow County received NTP to construct on 2-23-18	n/a	None at this time
Bartow	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		5/18/2018	On schedule for let	Construction Authorization	None at this time
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		5/18/2018	On schedule for let	Construction Authorization	None at this time
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Mochiah, Prince	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	No activity at this time.		None at this time
Bartow	0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Mochiah, Prince	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	No activity at this time.		None at this time
Bartow	621410-	SR 113/OLD ALA RD RELOC FM SR 113 -PUMPKINVINE CK- TO CR 699	Bartow County	Negash, Nebyou Endale	Program Delivery	Major Widening	4/22/2011	10/19/2018	Developing Final Plans	Supplemental Final Field Plan Review will be requested in April 2018.	Confirming the construction funding year and fund source to meet the October 2018 let date.
Bartow	M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		7/20/2018	No Schedule		Project was not requested by District 6 for FY19. Moving to Long Range.
Bartow	M005636	SR 61 FROM CS 960/PERKINS DRIVE TO CS 846/WEST AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		4/20/2018	On schedule	April Let	None at this time
Bartow	M005637	SR 3 FROM S OF CR 572/JONES ST TO CS 533/PIEDMONT AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		Moved into FY 19 no schedule date at the moment but will be reset	On schedule	Plans to Bidding Administration	None at this time
Bartow	M005643	SR 61 FM PAULDING COUNTY LINE TO N OF CR 522/OLD ALABAMA RD	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		4/20/2018	On schedule	April Let	None at this time
Bartow	M005790	SR 3 FROM CARTERSVILLE CITY LIMITS TO N OF CS 841/MLK JR DR	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		8/17/2018	On schedule	Plans to Engineering Services to hold a Field Plan Review.	None at this time
Bartow	M005837	I-75 FROM CR 633/GLADE ROAD TO SR 61	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		Trying to move to 5/20/2018	On schedule	Plans to Engineering Services to hold a Field Plan Review.	Tight schedule