

Cartersville- Bartow MPO December 2018 Projects Status Updates

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	December 2018 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	6/15/2018	6/15/2020	Developing a schedule with the project team.	PFPR	Updating schedule
Bartow	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening			Pre-PAR has been submitted to USACE, but they cannot give to other agencies to review and concur because they are not working due to the federal government shutdown.	Concept Submission	Practical Alternative Report approval; Intersection Control Evaluation; Archaeology completion
Bartow	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			No activity while locals try to obtain federal funds for the project.	Locals obtaining funding for the project	Obtaining funding for the project
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Banks, Justin Avery	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Concept report will be submitted to GDOT upper management in Jan 2019. Scheduling CAC for late January and PIOH for February 26, 2019.	Concept Report approval	None at this time
Bartow	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Banks, Justin Avery	Program Delivery	Safety Improvements	11/22/2019	2/15/2021	On schedule for Preliminary Field Plan Review (PFPR) in September 2019.	PFPR	None at this time
Bartow	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	12/15/2020	12/15/2021	The task order is being reviewed by Management for submittal to Procurement.	Concept Report submittal	None at this time
Bartow	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Reid, Robert	Program Delivery	Safety Improvements		11/22/2019	Design Task Order Scoping Meeting Scheduled for 1/18/19.	Procurement of design task order	None at this time
Bartow	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			PIOH scheduled for February 19, 2019. PAR approval is pending.	Concept Report submittal	None at this time
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Mann, Scott	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	Project is slightly behind, waiting on notice to proceed (NTP) for the Consultant to begin design. NTP is anticipated in late-February.	Concept Report submittal	Late NTP
Bartow	0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Mann, Scott	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	Project is slightly behind, waiting on notice to proceed (NTP) for the Consultant to begin design. NTP is anticipated in late-February.	Concept Report submittal	Late NTP
Bartow	16115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Reid, Robert	Program Delivery	Minor Widening			Concept in development. Developing design scope and schedule.	Procurement of design Task Order	None at this time
Bartow	621410-	SR 113/OLD ALA RD RELOC FM SR 113 -PUMPKINVINE CK- TO CR 699	Bartow County	Negash, Nebyou Endale	Program Delivery	Major Widening	4/22/2011	10/18/2019	Supplementary Final Field Plan Review (SFFPR) held on 10/03/18. Design is addressing comments. Bartow County to notify GDOT's Office of Program Delivery when revised concept report and plans for segment one will be ready. Bartow county is working on a supplemental agreement with the design firm.	Corrected SFFPR plans , Environmental document reevaluation, Permit application and revised concept report as per the splitting.	Supplementary Final Field Plan Review (SFFPR) comment responses acceptance and corrected FFPR plans.
Bartow	M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		2/15/2020	Project has been Shifted to November 2019	Let	None at this time
Bartow	M005903	SR 3 /US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		6/15/2020	Project has been Shifted to January 2020	Let	None at this time