

Cartersville- Bartow MPO September 2018 Projects Status Updates

Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	September 2018 Status	Next Milestone	Outstanding Issues
0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	6/15/2018	6/15/2020	Revised Concept Report pending submission from local's designer. Working with project team to develop a schedule. Traffic Report currently being reviewed by District Traffic Ops.	Preliminary Field Plan Review (PFPR)	Traffic Report Approval
0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening			Notice to Proceed (NTP) for both Additional Archaeology Task Order and Intersection Control Evaluation (ICE) Task Order issued. ARPA permit provided to GDOT Environmental Office. Anticipation completion of ICE and Archaeology December 2018. Escalation Memo was submitted for upcoming missed concept submission milestone.	Concept Submission	None at this time
0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			No activity while locals try to obtain federal funds for the project.	Locals obtaining funding for the project.	Obtaining funding for the project.
0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Banks, Justin Avery	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Concept report will be submitted this month for approval. Currently developing Task Order to begin preliminary plans.	PFPR	Procurement of Task Order for Preliminary Plans
0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Banks, Justin Avery	Program Delivery	Safety Improvements			Concept to be approved in November 2018. Preliminary plans and environmental studies have begun. Schedule will be approved in December 2018.	PFPR	None at this time
0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Clark, Cedric	Program Delivery	Safety Improvements			Working on initial schedule and task order for concept and design .	NTP for task order	None at this time
0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Reid, Robert	Program Delivery	Safety Improvements		11/22/2019	Task order in development. Project is being rescope with a 2 phased approach to the design and survey of the overhead signs.	NTP for task order	Scoping
0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			Traffic Report was approved on October 3, 2018. Public Information Open House (PIOH) activities have been initiated by the locals. Practical Alternative Review (PAR) and Ecology Resource Survey Report (ERSR) will be a joint document.	Concept Submission	Coordination with the Rome Cartersville Development Corridor project.
0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Mann, Scott	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	NTP for first task order anticipated early-November.	PM submit concert report 4/9/19.	None at this time
0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Mann, Scott	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	NTP for first task order anticipated early-November.	PM submit concept report 4/9/19.	None at this time
16115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Busby, Jeremy	Program Delivery	Minor Widening			Concept and schedule are in development.	Concept Submittal	None at this time
621410-	SR 113/OLD ALA RD RELOC FM SR 113 -PUMPKINVINE CK- TO CR 699	Bartow County	Negash, Nebyou Endale	Program Delivery	Major Widening	4/22/2011	10/18/2019	Project is being split into three phases for construction. Submit phase II and phase III construction, utility and mitigation cost estimates to the Office of Planning.	Supplementary Final Field Plan Review (FFPR) Inspection held on October 3, 2018.	None at this time
M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		7/19/2019	On schedule for a FY 2020 letting	Preparing plans received from the District	None at this time
M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing			On schedule for a FY 2020 letting	Preparing plans received from the District	None at this time
M005903	SR 3 /US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing			On schedule for a FY 2020 letting	Preparing plans received from the District	None at this time