

Cartersville- Bartow MPO May 2018 Projects Status Update:

Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	May 2018 Status	Next Milestone	Outstanding Issues
0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	6/15/2018	6/15/2020	Traffic was approved on June 5, 2018. Revised Concept Report is pending. Hydrological survey to complete hydraulic study is pending. Additional environmental surveys may be required.	Preliminary Field Plan Review	Project Change Request Form to update the Baseline Schedule
0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening			Intersection Control Evaluation (ICE) and Additional Archaeology Task Orders are currently in Procurement. On schedule for January 2019 Concept Approval.	Concept Submission	None at this time
0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			Cobb county still trying to secure federal funds for the project.	Cobb county securing funding for the project.	Lack of funds for the project.
0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Negash, Nebyou Endale	Program Delivery	Other Enhancements	9/16/2016	5/18/2018	Bid opening on June 11, 2018	Award Construction Contract	None at this time
0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Baks, Justin Avery	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Draft concept report submitted and concept team meeting scheduled.	Concept Team Meeting to be held 6/21/18	None at this time
0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Simmons, Jeffrey Lawrence	Program Delivery	Safety Improvements			Preparing for July 2018 Schedule Review Committee to add a baseline schedule to the project.	Approved Schedule	None at this time
0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Clark, Cedric	Program Delivery	Safety Improvements			Setting up scoping meeting for task order.	Submit task order to procurement.	None at this time
0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Reid, Robert	Program Delivery	Safety Improvements			OPD Regional Task Order with Arcadis for design is in Procurement. Schedule is under development.	Execution of Task Order	None at this time
0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			The Cass-White Road Traffic Study needs to incorporate traffic from the Rome to Cartersville Development Corridor (RCDC) Traffic Study.	Concept Approval	Traffic Studies, Historical Boundary designation, RCDC alignment
0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Mochiah, Prince	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	Anticipated awarding design contract in July 2018	Notice to Proceed	None at this time
0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Mochiah, Prince	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	Anticipated awarding design contract in July 2018	Notice to Proceed	None at this time
16115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Kerney, Jeanne	Program Delivery				No Activity. No Schedule	Concept Development	None at this time

Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	May 2018 Status	Next Milestone	Outstanding Issues
621410-	SR 113/OLD ALA RD RELOC FM SR 113 - PUMPKINVINE CK- TO CR 699	Bartow County	Negash, Nebyou Endale	Program Delivery	Major Widening	4/22/2011	10/19/2018	Developing Final Plans. Revised Third Utility Submission due 06/04/18.	Supplemental Final Field Plan Review will be requested by the end of July or beginning of August 2018.	Construction funding year shifted to 2024 ; will not make the 2018 let date. County pursuing BUILD grant and working on application. Options of phasing the project being considered.
M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		7/15/2019	No Schedule	No Schedule	Project was not requested by District 6 for FY19. Moving to Long Range.
M005637	SR 3 FROM S OF CR 572/JONES ST TO CS 533/PIEDMONT AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		8/17/2018	Plans are in Bidding Administration	August Letting	None at this time
M005790	SR 3 FROM CARTERSVILLE CITY LIMITS TO N OF CS 841/MLK JR DR	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		8/17/2018	Plans are in Bidding Administration	August Letting	None at this time
M005837	I-75 FROM CR 633/GLADE ROAD TO SR 61	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		5/18/2018	On schedule	Awarded 5/18/18	None at this time