

Cartersville- Bartow MPO March 2018 Projects Status Updates

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	March 2018 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Sims, Gretel Sheree	Program Delivery	Major Widening	6/15/2018	6/15/2020	All aspects of the project are dependent on traffic approval. Traffic to be submitted to GDOT for approval by 04/04/18. Monthly team meeting occurred on 04/10/18.	Revised Concept--PPFR	Approved traffic, Revised concept, Revised plans pending, Environmental assessments (all are pending approval of traffic).
Bartow	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Sims, Gretel Sheree	Program Delivery	Major Widening			Intersection Control Evaluation Task Order pending. Annual cost estimate received from consultant; pending submittal to Engineering Services for review.	Concept Approval	None at this time
Bartow	0009322	THIRD ARMY RD FM I-75/BARTOW TO DABBS BRIDGE RD/PAULDING	Cobb County	Igbalajobi, Theophilus Niyi	Program Delivery	Bridge Replacement with No Added Capacity			Cobb County still seeking federal funds for the project for the remaining phases of the project. Concept report approved.	Obtaining federal funds to execute other phases of the project.	Obtaining federal funds to fund other phases of the project-PE, ROW, CST.
Bartow	0012599	CR 633/GLADE RD FM CR 786/WILDFLOWER TRAIL TO CR 782/CAMP DR	Bartow County	Negash, Nebyou Endale	Program Delivery	Other Enhancements	9/16/2016	5/18/2018	ROW certified on 03/23/18. Re-evaluation approved on 04/03/18. Environmental certified on 04/09/18	Approval of funds for Construction Authorization. NTP to advertise.	None at this time
Bartow	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	Corazzini, Bryan J.	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	Traffic forecasts are under review at GDOT. A realignment is being evaluated to the east of I-75 to Cass-White Rd. A concept team meeting is anticipated late Spring 2018.	Concept Approval	None at this time
Bartow	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Simmons, Jeffrey Lawrence	Program Delivery	Safety Improvements			Concept Report submitted back to consultant to address comments from the review.	Concept Approval	None at this time
Bartow	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Clark, Cedric	Program Delivery	Safety Improvements			Working on task order for concept and preliminary plans.	NTP for Design	None at this time
Bartow	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Reid, Robert	Program Delivery	Safety Improvements			Project is proposed for design Task Order on Regional Contract. Project schedule under development. Anticipate May Schedule Review Meeting.	Procurement of Design Task Order	None at this time
Bartow	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			The Cass-White Road Traffic Study needs to incorporate traffic from the Rome to Cartersville Development Corridor (RCDC) Traffic Study.	Concept Approval	Traffic Studies, Historical Boundary designation, Rome to Cartersville Development Corridor (RCDC) alignment
Bartow	0015427	CR 82/NORTON ROAD @ TOMS CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Project was advertised for Let on 3/23/18	DOT Board Meeting on 4/19/18 and Letting Date on 4/20/18	No known outstanding issues
Bartow	0015428	CR 214/LITTLEFIELD ROAD @ CEDAR CREEK	GDOT	Henry, Jeff	Program Delivery	Bridge Replacement with No Added Capacity		4/20/2018	Project was advertised for Let on 3/23/18	DOT Board Meeting on 4/19/18 and Letting Date on 4/20/18	No known outstanding issues
Bartow	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	Mochiah, Prince	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	No activity at this time.		None at this time
Bartow	0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	Mochiah, Prince	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	No activity at this time.		None at this time
Bartow	621410-	SR 113/OLD ALA RD RELOC FM SR 113 - PUMPKINVINE CK- TO CR 699	Bartow County	Negash, Nebyou Endale	Program Delivery	Major Widening	4/22/2011	10/19/2018	Developing Final Plans	Supplemental Final Field Plan Review will be requested in May/June 2018.	Construction funding year shifted to 2024 ; will not make the 2018 let date.
Bartow	M005629	SR 3/US 41 FROM COBB COUNTY LINE TO CSX #340433T	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		7/20/2018	No Schedule	No Schedule	Project was not requested by District 6 for FY19. Moving to Long Range.

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmt Dir ROW Dt	Mgmt Dir Let Dt	March 2018 Status	Next Milestone	Outstanding Issues
Bartow	M005636	SR 61 FROM CS 960/PERKINS DRIVE TO CS 846/WEST AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		4/20/2018	On schedule To be let with M005643	April Let Plans in Bidding Administration	None at this time
Bartow	M005637	SR 3 FROM S OF CR 572/JONES ST TO CS 533/PIEDMONT AVE	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		8/17/2018	On schedule	Plans to Engineering Services.	None at this time
Bartow	M005643	SR 61 FM PAULDING COUNTY LINE TO N OF CR 522/OLD ALABAMA RD	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		4/20/2018	On schedule To be let with M005636	April Let Plans in Bidding Administration	None at this time
Bartow	M005790	SR 3 FROM CARTERSVILLE CITY LIMITS TO N OF CS 841/MLK JR DR	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		8/17/2018	On schedule	Plans to Engineering Services.	None at this time
Bartow	M005837	I-75 FROM CR 633/GLADE ROAD TO SR 61	GDOT	Grant Jr, Jack Raymond	Maintenance	Restoration, Rehabilitation, & Resurfacing		5/20/2018	On schedule	May Let Plans in Bidding Administration	None at this time