

**MPO Project Update
July 2016**

The following narrative describes the status of those transportation projects now underway in Bartow County MPO service area:

Project # and Name	Status	Source
12599 Glade Road fm Wildflower to Camp Trail	ROW plans approved by GDOT. Property owners meeting set for Tuesday, August 23 from 4 – 7 PM at the Allatoona Resource Center, 6503 Glade Rd. Seventeen parcels will be affected.	T.Sills, MPO 7/25/16
661950 US 411 extension fm US 41 to I-75 0013238 Rome-Cartersville Development Corridor Scoping Study 0015142 Rome-Cartersville Development Corridor	A new PI #0013238 has been established with the description of Rome-Cartersville Development Corridor. The concept is to conduct scoping of future project alternates. Environmental studies are underway. Procurement for the design consultant is underway after delays resolving issues with FHWA. We tentatively expect to have a concept report by December 2017. An additional PI# of 0015142 has been issued to address actual design and construction of the route which is not scheduled to occur until beyond 2040.	D. Brown, GDOT 6/7/16
9860 SR 3 Bridge Replacement S of Adairsville	Public Information Hearing on route detour held March 24 in Adairsville with light turnout. The management let date has been shifted to May 2017.	T.Sills, MPO 4/12/16
6294 Pedestrian Improvements	Working on Norfolk Southern RR revisions to plan sheets and ROW Plans	Micheal Word GDOT email 6/9/16
2626 SR3/US41 and SR61/US411 Interchange reconstruction ('Cloverleaf' project)	Project given full Notice to Proceed and is under construction. Scheduled for completion April 2018. Temporary bridge structures are being installed.	Area Engineer, 5/2/16
4915 SR 140 Hwy 53 to Oothkalooga Creek 621500 SR 140 fm Oothkalooga Creek to SR 41 621505 SR 140 bridge widening over Oothkalooga Creek	Project let by GDOT in February 2016. Bid on PI# 0004915 was rejected. PI# 0004915 is being re-bid with scheduled let date of August 19. Project #0004915 consists of repaving 6.676 miles of Hwy 140 from SR 53 in Floyd County to a point west of Oothkalooga Creek.	GDOT website, as seen 7/25/16

**MPO Project Update
July 2016**

7494 Douthit Ferry	Working on the new alignment changes and environmental studies are underway. Reduced ROW eliminates bike lanes and center median.	Micheal Word, GDOT, email 6/9/16
8382 SR 113 Ph. 1 Old Ala. to SR 61 621410 SR 113 Pumpkinvine Creek to CR 699	The two projects are not scheduled to let at the same time, 8382 bids were opened July 2016. State is reviewing bid. Project will be using HB170 funds to four-lane that section of Hwy 113 between Old Alabama Rd and extending up to SR 61. 621410 estimated to be December 2017.	GDOT website, as seen 7/25/16
8601 Bridge replacement on Euharlee Road	This project was in long-range and is being moved forward as part of GDOT efforts to target maintenance with funds from newly-adopted Transportation Funding Act.	GDOT Dist 6 Pgrm Mtg, 8/4/15
9322 Third Army Interchange	Cobb county has completed the initial traffic studies and the project is to move to the Bartow MPO which is not established at this time. The project is on hold until the MPO is established.	R. Fernandez, GDOT email 12/15/14
8067 Leake Mounds Trail	Local funds approved by City of Cartersville. Anticipated let date December 2016 with construction in 2017.	G. Anderson, phone call 6/13/16
9998 Sharp Curve Treatments in District 6	New project. Surveys underway to identify locations	GDOT Dist 6 Pgrm Mtg, 8/4/15
10700 Pettit Creek Trail, Ph. 3	Anticipated let date 2020.	G. Anderson, phone call 6/13/16
M004916 Bridge deck repairs on SR 3 @ Pumpkinvine Creek	Work on bridges with low sufficiency ratings	GDOT Dist. 6 Status Report 8/13/14
I-75 Corridor Study	Study of area from Barrett Parkway to intersection with I-24 in Chattanooga. Parsons-Binkerhoff is consulting firm on project. Of interest: LOS levels of E, F forecast for corridor from Cartersville south in 2040 with no changes Impact expected on US 41 corridor	Steering Committee meeting 4/14/14, GDOT Dist. 6 offices
Burnt Hickory Extension	Road fully opened to traffic June 6.	D. Moore, Southland Engrs, 6/7/16

**MPO Project Update
July 2016**

0015144 Cass-White realignment, Phase I Colonel Way to US 411	Preliminary engineering is well underway. ROW under negotiation. Project remains on schedule for construction in 2017. Erosion Control plans to be submitted in June 2016.	J. Hodges, McGee Partners, 1/13/16
0015145 Cass-White realignment, Phase II I-75 to Great Valley Parkway/Highland 75 Indus. Pk.	Concept plans under way. County has temporarily halted further work on Preliminary Engineering design.	P.Olson, Bartow County, June 2016
13296 I-75 Interchange @ Cass-White Road	Project consists of minor roadway widening on the bridge approaches to add left turn lanes on the eastbound and westbound approaches to Cass-White Road and a right-turn lane on the eastbound approach. Some signal improvements will also be made. Let date December 2017.	Micheal Word, GDOT, email 3/23/16
13320 Bartow-Carver Road resurfacing	Project assigned Project Information Number (PI#) 13320 by GDOT. Project being advertised for July 7 bid opening	Tom Sills, CBMPO 6/2/16
13321 Clark Creek Bridge relocation on Glade Road	Project assigned Project Information Number (PI#) 13321 by GDOT. Fully executed MOA received by County on 11/21/14. Project added to ARC TIP on 1/23/15. PFA has been signed by the County and GDOT. Utility coordination complete. Project to be completed with FLAP funding in 2017.	J.Hodges, McGee Partners, 3/31/16
Georgia Express Lane/Northwest Corridor	The Georgia Department of Transportation (GDOT) has begun construction for the \$834 million Northwest Corridor (NWC) Express Lanes project. The 30 miles of toll lanes will create new commute options for motorists along I-75 and I-575 by creating a reversible lane that will accommodate southbound traffic in the morning and northbound traffic in the afternoon. The lanes will be open to traffic in 2018. The north terminus of the project is the intersection of I-75 with Hickory Grove Road in Cobb County.	<u>GDOT website</u>
13532 LakePoint Parkway extension	Extends LakePoint Parkway northward from Stars Way to Red Top Mountain Road. Project being funded with HB 170 monies. Waiting on material testing form and Detailed Cost Estimate then will schedule FFPR.	Micheal Word, GDOT, email 6/9/16
621350 Highway 20 widening fm SR 61/US 411 to I-75	Completion date March 2017. Over 69% of job complete with some utility issues yet to be resolved.	S.Wheeler, GDOT call 5/2/16
Maintenance contracts let in 2016 thus far: M005231 Bridge rehab at various locations in Bartow and Floyd Counties		GDOT website, as of 6/9/16

**MPO Project Update
July 2016**

M005072	10.54 miles of milling and plant mix resurfacing on SR 101 beginning north of Holiday Dr. and extending north of Seney Pond Rd.	
0009998	Sharp Curve treatments at various locations in District Six	
M005381	Bridge Rehab on US 41/SR 3 over SR 293 and CSX RR	
M005366	Bridge Rehab at various locations in Bartow and Gordon Counties	
M005307	Bridge Rehabilitation at various locations on I-75	