

**MPO Project Update
May 2016**

The following narrative describes the status of those transportation projects now underway in Bartow County MPO service area:

Project # and Name	Status	Source
12599 Glade Road fm Wildflower to Camp Trail	PFPR Review held March 25, 2016. Notices sent to property owners week of January 18 regarding soils investigations. Construction contract date remains as February 2017. Issue has arisen concerning connection of project with environmental review record for Glade Road corridor.	T.Sills, MPO 4/12/16
661950 US 411 extension fm US 41 to I-75 0013238	Data collection, travel demand modeling, analysis of concepts, and updating of need and purpose is in draft form and is under review by GDOT. A new PI #0013238 has been established with the description of Rome-Cartersville Development Corridor.	A. Shelby, GDOT 2/17/15
9860 SR 3 Bridge Replacement S of Adairsville	Public Information Hearing on route detour held March 24 in Adairsville with light turnout. The management let date has been shifted to May 2017.	T.Sills, MPO 4/12/16
6294 Pedestrian Improvements	Working on Pre-Plans, submitted PIOH response letters for review. Preliminary plans should be ready 6/15/16.	Mike Word GDOT call 5/2/16
2626 SR3/US41 and SR61/US411 Interchange reconstruction ('Cloverleaf' project)	Project given full Notice to Proceed and is under construction. Scheduled for completion April 2018. Temporary bridge structures are being installed.	Area Engineer, 5/2/16
4915 SR 140 Hwy 53 to Oothkalooga Creek 621500 SR 140 fm Oothkalooga Creek to SR 41 621505 SR 140 bridge widening over Oothkalooga Creek	Number one priority project within GDOT District Six Bartow County portion of route has been authorized or let to contract. Deferred letting of contract due to costs of bids and uncertainty surrounding utility locations related to Shaw construction and pre-existing lines.	Jeff Simmons, GDOT, 3/23/16
7494 Douthit Ferry	PCRF being submitted to change schedule to show contract let date of September 2020. GDOT recommends narrower	Micheal Word, GDOT, email 5/2/16

**MPO Project Update
May 2016**

	ROW alignment to reduce the number of archeology impacts. Reduced ROW eliminates bike lanes and center median.	
7456 SR 3 Pedestrian Crossings	Project is in the approved FY 15-18 S-TIP. GDOT doing surveys and will hand off to consultants to design improvements when funds become available.	T. Caiafa, GDOT Email 10/08/14
8382 SR 113 Ph. 1 Old Ala. to SR 61 621410 SR 113 Pumpkinvine Creek to CR 699	The two projects are not scheduled to let at the same time, 8382 bids are to be opened July 2016 using HB170 funds 621410 estimated to be December 2017.	Micheal Word, GDOT, email 3/23/16
8601 Bridge replacement on Euharlee Road	This project was in long-range and is being moved forward as part of GDOT efforts to target maintenance with funds from newly-adopted Transportation Funding Act.	GDOT Dist 6 Pgrm Mtg, 8/4/15
9322 Third Army Interchange	Cobb county has completed the initial traffic studies and the project is to move to the Bartow MPO which is not established at this time. The project is on hold until the MPO is established.	R. Fernandez, GDOT email 12/15/14
8067 Leake Mounds Trail	Local funds approved by City of Cartersville	News article, 5/5/15
9998 Sharp Curve Treatments in District 6	New project. Surveys underway to identify locations	GDOT Dist 6 Pgrm Mtg, 8/4/15
10700 Pettit Creek Trail, Ph. 3	Local funds set to be approved by City of Cartersville	News article, 5/15/15
M004916 Bridge deck repairs on SR 3 @ Pumpkinvine Creek	Work on bridges with low sufficiency ratings	GDOT Dist. 6 Status Report 8/13/14
I-75 Corridor Study	Study of area from Barrett Parkway to intersection with I-24 in Chattanooga. Parsons-Binkerhoff is consulting firm on project. Of interest: LOS levels of E, F forecast for corridor from Cartersville south in 2040 with no changes Impact expected on US 41 corridor	Steering Committee meeting 4/14/14, GDOT Dist. 6 offices
Burnt Hickory Extension	Roundabout opened to Burnt Hickory traffic April 18. Connector tie-in to US 411 expected by May 25.	D.Moore, Southland Engineering, 4/04/16

**MPO Project Update
May 2016**

Cass-White realignment, Phase I Colonel Way to US 411	Preliminary engineering is well underway. ROW under negotiation. Project remains on schedule for construction in 2015. Erosion Control plans to be submitted in June 2016.	J. Hodges, McGee Partners, 1/13/16
Cass-White realignment, Phase II I-75 to Great Valley Parkway/Highland 75 Indus. Pk.	Concept plans under way. County is moving forward with Preliminary Engineering design.	P.Olson, Bartow County, 4/08/16
13296 I-75 Interchange @ Cass-White Road	Project consists of minor roadway widening on the bridge approaches to add left turn lanes on the eastbound and westbound approaches to Cass-White Road and a right-turn lane on the eastbound approach. Some signal improvements will also be made. Let date December 2017.	Micheal Word, GDOT, email 3/23/16
13320 Bartow-Carver Road resurfacing	Project assigned Project Information Number (PI#) 13320 by GDOT. Project being re-bid per GDOT specifications. Authorization to bid the project expected in next several weeks.	Tom Sills, CBMPO 3/14/16
13321 Clark Creek Bridge relocation on Glade Road	Project assigned Project Information Number (PI#) 13321 by GDOT. Fully executed MOA received by County on 11/21/14. Project added to ARC TIP on 1/23/15. PFA has been signed by the County and GDOT. Utility coordination complete. Project to be completed with FLAP funding in 2017.	J.Hodges, McGee Partners, 3/31/16
Georgia Express Lane/Northwest Corridor	The Georgia Department of Transportation (GDOT) has begun construction for the \$834 million Northwest Corridor (NWC) Express Lanes project. The 30 miles of toll lanes will create new commute options for motorists along I-75 and I-575 by creating a reversible lane that will accommodate southbound traffic in the morning and northbound traffic in the afternoon. The lanes will be open to traffic in 2018. The north terminus of the project is the intersection of I-75 with Hickory Grove Road in Cobb County.	<u>GDOT website</u>
13532 LakePoint Parkway extension	Extends LakePoint Parkway northward from Stars Way to Red Top Mountain Road. Project being funded with HB 170 monies. Projected let date is October 2016.	Micheal Word, GDOT, email 5/2/16
621350 Highway 20 widening fm SR 61/US 411 to I-75	Completion date March 2017. Over 69% of job complete with some utility issues yet to be resolved.	S.Wheeler, GDOT call 5/2/16