

Cartersville-Bartow MPO August 2019 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	August 2019 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	6/15/2018	6/15/2020	Project Change Request Form (PCRF) to adjust the schedule is routing for approval.	Preliminary Field Plan Review (PFPR) Submission	None at this time.
	0007836	SR 20 FROM I- 75/BARTOW TO I- 575/CHEROKEE	GDOT	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening			Preparing for Concept Team Meeting.	Concept Report Submittal.	None at this time.
	0008601	CR 628/EUHARLEE ROAD @ ETOWAH RIVER IN EUHARLEE	Bartow County	Goodwin, Robert	Program Delivery	Bridge Replacement with No Added Capacity			Project in Project Team Initiation Plan (PTIP) phase. Currently determining In- house or consultant design	Scoping	None at this time.
	0013238	ROME- CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	White, Davida	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	The project schedule is being revised due to project alignment changes and delays. The revised concept report is under review by GDOT subject matter experts.	Concept Report Approval	None at this time.
	0013296	I-75 @ CR 630/CASSVILLE- WHITE ROAD	GDOT	Sims, Gretel Sheree	Program Delivery	Safety Improvements	11/22/2019	2/15/2021	Preparing to schedule a Public Information Open House (PIOH) . Preliminary plans are under Quality Assurance (QA)	PFPR Submission	PFPR Request
	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	12/15/2020	12/15/2021	The task order has been drafted and a pre-scoping meeting is being scheduled.	Execution of Task Order	No consultant on board.

Cartersville-Bartow MPO August 2019 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	August 2019 Status	Next Milestone	Outstanding Issues
	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Gauntner, Olivia	Program Delivery	Safety Improvements		9/15/2020	Developing Preliminary Sign Plans to identify Structures requiring survey.	Project Manager (PM) Request Final Field Plan Review (FFPR)	Procuring Survey Task Order
	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			Coordination with PI# 0013238 on traffic data. Preparing to submit Concept Report for approval.	Concept Submission	None at this time.
	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	O'Brien, Aynsley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Concept Report submitted for approval. Working on procurement of <i>next task order</i>	PM request PFPR.	None at this time.
	0015535	SR 3/US 41 SB @ SR 293/CSX #340429D IN EMERSON	GDOT	O'Brien, Aynsley	Program Delivery	Bridge Replacement with No Added Capacity	4/15/2021	7/15/2022	Concept Report submitted for approval. Working on procurement of <i>next task order</i>	PM request PFPR	None at this time.
	0016115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Reid, Robert	Program Delivery	Minor Widening	7/15/2022	10/15/2023	Initial Concept Team Meeting held on 8/9/19.	PM submit Concept Report	Preferred Alternate Selection
	0016506	I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE	GDOT	Pharr, Sean	Program Delivery	Bridge Replacement with No Added Capacity			Project is being advertised for consultant design contract.	Notice To Proceed (NTP)	None at this time.
	0016596	CS 963/GILLIAM SPRING ROAD @ NANCY CREEK	GDOT	Goodwin, Robert	Program Delivery				Project is being advertised for consultant design <i>contract</i>	NTP	None at this time.
	0016627	CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC	Bartow County	Lawing, Mark	Program Delivery	Other Enhancements			Scoping phase only. NTP with Preliminary Engineering (PE) funds issued 8/13/19.	Consultant selection.	None at this time.
	0016628	GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20	Cartersville	Lawing, Mark	Program Delivery	Other Enhancements			Scoping phase only. NTP with PE funds issued 8/13/19.	Consultant selection.	None at this time.

Cartersville-Bartow MPO August 2019 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	August 2019 Status	Next Milestone	Outstanding Issues
	621410-	SR 113/OLD ALA RD RELOC FM SR 113 - PUMPKINVINE CK- TO CR 699	Bartow County	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	4/22/2011	10/15/2020	Submitted Corrected FFPR plans for the entire project. The project is being split into 3 projects.	Supplemental FFPR for individual projects.	Waiting to find out when each project's construction phase will be funded.
	M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		11/22/2019	Plans ready for Construction Bidding Administration (CBA) submittal.	Let to Contractor	None at this time.
	M005903	SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/15/2020	Preparing plans for Engineering service Review	Prepare plans for CBA submittal	None at this time.
	M005956	I-75 FROM COBB COUNTY LINE TO GLADE ROAD	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/15/2020	Preparing plans for Engineering service Review	Prepare plans for CBA submittal	None at this time.
	M006008	SR 3/US 41 FROM SR 140/BARTOW TO SR 53/GORDON	GDOT	Wilson II, Arthur Mckinley	Maintenance			6/15/2020	Scheduled to start preparing plans for Engineering Service review	Engineering Service Review Submittal	None at this time.