

Cartersville-Bartow MPO July 2019 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	July 2019 Status	Next Milestone	Outstanding Issues
Bartow	0007494	CS 1054/DOUTHIT FERRY RD FM OLD ALABAMA RD TO SR 61/SR 113	Cartersville	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	6/15/2018	6/15/2020	Notice to Proceed (NTP) was issued on 7/12/19. A Project Change Request Form (PCRF) is currently being developed to update the schedule.	Preliminary Field Plan Review (PFPR) Submission	None at this time.
	0007836	SR 20 FROM I-75/BARTOW TO I-575/CHEROKEE	GDOT	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening			Preparing for Concept Team Meeting.	Concept Report Submittal.	None at this time.
	0008601	CR 628/EUHARLEE ROAD @ ETOWAH RIVER IN EUHARLEE	Bartow County	Goodwin, Robert	Program Delivery	Bridge Replacement with No Added Capacity			Project is being advertised for consultant design contract, expect NTP and start of preliminary engineering summer of 2020.	Consultant Selection.	None at this time.
	0013238	ROME-CARTERSVILLE DEVELOPMENT CORRIDOR	GDOT	White, Davida	Program Delivery	Other Enhancements	11/15/2020	8/15/2022	The project is behind schedule, but plan to recover by ROW Authorization. Concept report submitted for approval on 7/8/19.	Concept Report approval.	None at this time.
	0013296	I-75 @ CR 630/CASSVILLE-WHITE ROAD	GDOT	Sims, Gretel Sheree	Program Delivery	Safety Improvements	11/22/2019	2/15/2021	Preparing to schedule a Public Information Open House (PIOH). Preliminary plans are under Quality Assurance (QA) review.	Preliminary Field Plan Review (PFPR) Submission	None at this time.
	0013691	PEDESTRIAN UPGRADES @ 27 LOCS IN BARTOW & GORDON COUNTY	GDOT	Bryant, Andrew	Program Delivery	Safety Improvements	12/15/2020	12/15/2021	The task order is on hold. It is being discussed internally on how to proceed.	Execution of Task Order	No consultant on board.

Cartersville-Bartow MPO July 2019 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	July 2019 Status	Next Milestone	Outstanding Issues
	0014087	I-75 FM CR 633/NEW HOPE RD/GLADE RD TO TENNESSEE STATE LINE	GDOT	Gauntner, Olivia	Program Delivery	Safety Improvements		9/15/2020	Project has been kicked off and environmental work requested.	PM Request Final Field Plan Review (FFPR)	Survey procurement is needed.
	0015145	CASS-WHITE RD FROM BUSCH DR TO GREAT VALLEY PKWY - PHASE II	Bartow County	Sims, Gretel Sheree	Program Delivery	Major Widening			The Practical Alternative Report (PAR) has been submitted for approval. Concept Report will be submitted once the approval is given.	Concept Submission	Rome-Cartersville Development Corridor (RCDC) (PI # 0013238) termini may affect the approved Cass-White Road Traffic Study and Concept Report approval.
	0015534	SR 3/US 41 NB @ SR 293 IN EMERSON	GDOT	O'Brien, Aynsley	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	Concept in development. Concept Team Meeting scheduled.	PM submit concept report.	None at this time.
	0015535	SR 3/US 41 SB @ SR 293/CS #340429D IN EMERSON	GDOT	O'Brien, Aynsley	Program Delivery	Bridge Replacement with No Added Capacity	12/15/2020	3/15/2022	Concept in development. Concept Team Meeting scheduled.	PM submit concept report.	None at this time.
	0016115	SR 3 @ CS 1181/RED TOP MOUNTAIN ROAD CONN	GDOT	Reid, Robert	Program Delivery	Minor Widening	7/15/2022	10/15/2023	Scheduling an Initial Concept Team Meeting in August 2019.	PM Submit Concept	None at this time.
	0016506	I-75 @ CR 179/CEDAR CREEK ROAD 5.2 MI NW OF WHITE	GDOT	Pharr, Sean	Program Delivery	Bridge Replacement with No Added Capacity			Project is being advertised for consultant design contract.	NTP	None at this time.
	0016627	CR 635/NEW HOPE CHURCH RD @ 1 LOC & CR 633/GLADE RD @ 1 LOC	Bartow County	Lawing, Mark	Program Delivery	Other Enhancements			Project is for PE funding only. Project Framework Agreement (PFA) sent to sponsor.	Execute PFA. Select consultant.	None at this time.
	0016628	GRASSDALE ROAD FROM SR 293 TO SR 3/SR 20	Cartersville	Lawing, Mark	Program Delivery	Other Enhancements			Project is for PE funding only. PFA sent to sponsor.	Execute PFA. Select consultant.	None at this time.

Cartersville-Bartow MPO July 2019 Project Status Report

County	Project ID	Short Description	Project Sponsor	Project Manager Name	Project Manager Office	Improvement Type	Mgmnt Dir ROW Dt	Mgmnt Dir Let Dt	July 2019 Status	Next Milestone	Outstanding Issues
	621410-	SR 113/OLD ALA RD RELOC FM SR 113 - PUMPKINVINE CK-TO CR 699	Bartow County	Igbalajobi, Theophilus Niyi	Program Delivery	Major Widening	4/22/2011	10/15/2020	Submitted Corrected Final Field Plan Review (FFPR) plans for the entire project. The project is being split into 3 projects.	Supplemental FFPR for individual projects.	Waiting to find out when each project's construction phase will be funded.
	M005900	SR 140 FROM CS 611/MITCHELL ROAD TO SR 61	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		11/22/2019	Submitting plans for Engineering Service review	Prepare plans for Construction Bidding Administration (CBA) submittal	None at this time.
	M005903	SR 3/US 41 FROM COBB COUNTY LINE TO CS 786/PEACHTREE STREET	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/15/2020	Preparing plans for Engineering Service Review	Prepare plans for CBA submittal	None at this time.
	M005956	I-75 FROM COBB COUNTY LINE TO GLADE ROAD	GDOT	Wilson II, Arthur Mckinley	Maintenance	Restoration, Rehabilitation, & Resurfacing		1/15/2020	Preparing plans for Engineering Service Review	Prepare plans for CBA submittal	None at this time.