

**BARTOW COUNTY
2018 REPORT ON PROJECTS FUNDED THROUGH
2003 SPECIAL PURPOSE LOCAL OPTION SALES TAX
AS OF DECEMBER 31, 2018**

PROJECT	ORIGINAL ESTIMATED COST	CURRENT ESTIMATED COST	AMOUNT EXPENDED																	Project Completed this year	Estimated Completion Date	Project Behind Schedule	Project Under-funded
			2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	Expended to Date				
Four Fire Stations	3,000,000	4,015,018	602,835	750,739	953,802	26,272	76,849	23,846	41,910	-	-	-		47,113	220,501	1,271,150	0	0	4,015,018	Y	2016	N	N
Greenspace	2,000,000	2,692,946	339,989	120,190	26,638	852,721	132,387	2,253	1,203,495	-	2,693	7,323		1,620	3,637	0	0	0	2,692,946	Y	2014	N	N
Road Projects	16,830,000	20,914,156	674,678	2,573,535	906,449	2,789,858	2,078,455	1,431,137	1,390,803	2,805,580	2,091,191	1,846,016	19,456	155,591	256,805	25,027	559,325	513,755	19,603,906	N	2019	N	N